



1250 West Century Avenue
Mailing Address:
P.O. Box 5601
Bismarck, ND 58506-5601
(701) 530-1600

August 8, 2024

Debbie-Anne Reese, Acting Secretary
Federal Energy Regulatory Commission
888 First Street, N.E., Room 1A
Washington, D.C. 20426

Re: WBI Energy Transmission, Inc.
Wahpeton Expansion Project
Docket No. CP22-466-000
Weekly Status Report No. 36

Dear Acting Secretary Reese:

WBI Energy Transmission, Inc. (WBI Energy) herewith submits its Weekly Status Report No. 36 for the Wahpeton Expansion Project, in compliance with Environmental Condition 9 of the Appendix to the Federal Energy Regulatory Commission's October 23, 2023 Order Issuing Certificate in the above referenced docket.

The attached report addresses the status of the project from July 29, 2024 to August 04, 2024.

Should you have any questions or comments regarding this filing, please call the undersigned at (701) 530-1563.

Sincerely,

/s/ Lori Myerchin

Lori Myerchin
Vice President, Regulatory Affairs
and Transportation Services

Attachment

cc: via email
David Hanobic, FERC Environmental Project Manager
Dawn Ramsey, FERC
Official Service List



WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
 Project Status Report No. 36
 Reporting Period: 7-29-2024 – 8-04-2024

A. Update on Federal Authorizations

- WBI Energy has obtained all necessary federal permits and authorizations required for construction of the Wahpeton Expansion Project.

B. Construction Status – Pipeline Facilities

- Environmental Inspectors continue to conduct onsite environmental training as needed.
- WBI Energy shifted the working side of the project construction right-of-way (ROW) from the approved west side to the east side of the ROW from approximately Sta. Nos. 1808+00 to 1812+00 (Alignment Sheet No. 17) per a landowner request to avoid impacts to a nearby waterbody (orib001p) located west of the ROW.

TABLE 1-1
Wahpeton Expansion Pipeline

Work Completed during Reporting Period:

- Continued surveying and staking the construction right-of-way and approved access roads.
- Continued clearing/grading, stringing, bending, welding, joint coating, ditching, lowering, and backfill activities.
- Completed boring activities at six bores and continued boring activities at other bore sites.
- Continued construction activities at Valve Site Nos. 2, 4, 5, and 6.
- Continued installation and maintenance of Project signage, equipment mats, erosion control devices, and goal posts at aboveground utility lines.

Activity	Total % Completed This Period	% of Total Job Completed	Comments
Pipeline			
Clearing / Grading	17%	84%	
Stringing	15%	75%	
Bending	14%	78%	
Welding	10%	60%	
Joint Coating	14%	40%	
Ditching	10%	34%	
Lowering	10%	34%	
Backfill	8%	28%	
Bores	6 of 68	30 of 68	Completed Bores 25, 27, 28, 29, 30, 34.
Cleanup	0%	8%	
Seeding	0%	0%	
Final Tie-in and Commissioning	0%	0%	
Hydrostatic Testing	0 of 2	0 of 2	
Appurtenant Facilities ¹			
Valve Site #1 and Pig Launcher / Receiver #1 at MP 0.0	2 of 2	2 of 2	
Cleanup/Restoration	0%	85%	

¹ Cleanup/Restoration includes backfilling and spreading of gravel.



WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
 Project Status Report No. 36
 Reporting Period: 7-29-2024 – 8-04-2024

Valve Site #2 and Pig Launcher / Receiver #2 at MP 11.6	0 of 2	0 of 2	35% completion – set valve and pig launcher/receivers.
Cleanup/Restoration	0%	0%	
Valve Site #3 at MP 23.4	0 of 1	0 of 1	60% completion – continued pad construction for the valve setting.
Cleanup/Restoration	0%	0%	
Valve Site #4 at MP 31.3	0 of 1	0 of 1	20% completion – completed stanchions construction.
Cleanup/Restoration	0%	0%	
Valve Site #5 and Pig Launcher / Receiver #3 at MP 39.5	0 of 2	0 of 2	15% completion - completed stanchions construction.
Cleanup/Restoration	0%	0%	
Valve Site #6 at MP 48.9	0 of 1	0 of 1	5% completion - began pad construction.
Cleanup/Restoration	0%	0%	
Valve Site #7 and Pig Launcher / Receiver #4 at MP 60.5	0 of 2	0 of 2	
Cleanup/Restoration	0%	0%	

Work Planned for next Reporting Period and Schedule Changes:

- Continue pipeline construction activities.
- Continue construction activities at Valve Site Nos. 2, 4, and 5.
- Continue installation and maintenance of Project signage, erosion control devices, equipment mats, and goal posts at aboveground utility lines.
- Continue surveying and staking the construction right-of-way and approved access roads.
- Begin boring activities at combined Bores 7 and 8 and Bore 60.

Problem Areas, Corrective Actions and Effectiveness:

- No problem areas were identified during reporting period.

Non-Compliance Issues, Corrective Actions and Effectiveness:

- No non-compliance issues were identified during reporting period.

Non-Compliance Issues from Federal, State or Local Permitting Agencies and Responses:

- No non-compliance issues were identified during reporting period.

Copies included: Not applicable

Landowner Issues: None

Date	Name	Milepost / Alignment Sheet #	Problem/Concern	Corrective Action

WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
Project Status Report No. 36
Reporting Period: 7-29-2024 – 8-04-2024



Date: 7/29/2024

Location: Sta. No. 612+50 and
Valve Site 2.

Notes: Setting concrete forms at
Valve Site 2.



Date: 7/29/2024

Location: Sta. No. 1040+00

Notes: Boring activities at Bore 28.



WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
Project Status Report No. 36
Reporting Period: 7-29-2024 – 8-04-2024



Date: 7/29/2024

Location: Sta. No. 1240+00

Notes: Coating activities along construction right-of-way.



Date: 7/29/2024

Location: Sta. No. 1820+00

Notes: Removing fence prior to clearing activities on the construction right-of-way.



Date: 7/29/2024

Location: Sta. No. 2280+00

Notes: Stringing activities on the construction right-of-way.



Date: 7/29/2024

Location: Sta. No. 2805+00

Notes: Clearing activities on the construction right-of-way.



WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
Project Status Report No. 36
Reporting Period: 7-29-2024 – 8-04-2024



Date: 7/30/2024

Location: Sta. No. 883+15.

Notes: Construction activities on the construction right-of-way.




Date: 7/30/2024

Location: Sta. No. 1360+00

Notes: Coating activities along construction right-of-way.

WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
Project Status Report No. 36
Reporting Period: 7-29-2024 – 8-04-2024



Date: 7/30/2024

Location: Sta. No. 1765+00

Notes: Welding activities on the construction right-of-way.



Date: 7/30/2024

Location: Sta. No. 2400+00

Notes: No construction occurred on the construction right-of-way due to an afternoon rain event.


WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
Project Status Report No. 36
Reporting Period: 7-29-2024 – 8-04-2024



Date: 7/31/2024

Location: Sta. No. 760+00

Notes: Backfilling activities on the construction right-of-way.



Date: 7/31/2024

Location: Sta. No. 1980+00

Notes: Welding activities on the construction right-of-way.



WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
Project Status Report No. 36
Reporting Period: 7-29-2024 – 8-04-2024



Date: 8/01/2024

Location: Sta. No. 1303+00 and
Access Road 29.

Notes: No construction occurred
on the construction right-of-way
due to previous rain events.



Date: 8/01/2024

Location: Sta. No. 1764+00

Notes: Equipment bridge at
wetland (wrib006e) along the
construction right-of-way.

Wahpeton Expansion

ECDs on approach mats
01 Aug 2024, 13:19:16



WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
Project Status Report No. 36
Reporting Period: 7-29-2024 – 8-04-2024



Date: 8/01/2024

Location: Sta. No. 2380+00

Notes: No construction occurred on the construction right-of-way due to previous rain events.



Date: 8/02/2024

Location: Sta. No. 945+00

Notes: Backfilling activities along the construction right-of-way.

WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
Project Status Report No. 36
Reporting Period: 7-29-2024 – 8-04-2024

● 46.492500°, -96.861663° ±13ft ▲ 955ft



Date: 8/02/2024

Location: Sta. No. 2065+00

Notes: Welding activities on the construction right-of-way.

SW W NW N
210 240 270 300 330 0 30
● 46.485604°, -96.853906° ±13ft ▲ 956ft



Date: 8/02/2024

Location: Sta. No. 2100+00

Notes: Installing erosion control devices at waterbody (sria002e) along the construction right-of-way.



WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
Project Status Report No. 36
Reporting Period: 7-29-2024 – 8-04-2024



Date: 8/02/2024

Location: Sta. No. 2398+30

Notes: Pipe strung along the construction right-of-way.



Date: 8/02/2024

Location: Sta. No. 2741+00

Notes: Clearing activities along the construction right-of-way.

WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
Project Status Report No. 36
Reporting Period: 7-29-2024 – 8-04-2024



Date: 8/03/2024

Location: Sta. No. 255+00

Notes: Tie-in of bore pipe at Bore 7 along the construction right-of-way.



Date: 8/03/2024

Location: Sta. No. 1270+00

Notes: Boring activities at Sheyenne River (scab006p) (Bore 32).

● 46.485657°, -96.853879° ±13ft ▲ 948ft



Date: 8/03/2024

Location: Sta. No. 2100+00

Notes: Completed equipment bridge and erosion control devices at waterbody (sria002e) along the construction right-of-way.

● 46.434415°, -96.819533° ±9ft ▲ 951ft



Date: 8/03/2024

Location: Sta. No. 2370+00

Notes: Installing an equipment bridge over a waterbody (srid002p) along the construction right-of-way.



WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
Project Status Report No. 36
Reporting Period: 7-29-2024 – 8-04-2024



Date: 8/04/2024

Location: Sta. No. 268+40

Notes: Preparing to hydrostatic test
bore pipes (Bores 7 and 8).



WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
 Project Status Report No. 36
 Reporting Period: 7-29-2024 – 8-04-2024

C. Construction Status – Aboveground Facilities

TABLE 2-1

Modifications at Mapleton Compressor Station

Work Completed during Reporting Period:

No work was completed during this reporting period.

Activity	Total % Completed This Period	% of Total Job Completed	Comments
Install Aboveground Station Piping	0%	0%	
Install Belowground Station Piping	0%	0%	
Cleanup / Restoration ²	0%	0%	

Work Planned for next Reporting Period and Schedule Changes:

No work is planned for the next reporting period.

Problem Areas, Corrective Actions and Effectiveness:

No problem areas were identified during reporting period.

Non-Compliance Issues, Corrective Actions and Effectiveness:

No non-compliance issues were identified during reporting period.

Non-Compliance Issues from Federal, State or Local Permitting Agencies and Responses:

No non-compliance issues were identified during reporting period.

Copies included: Not applicable

Landowner Issues: None

Date	Name	Milepost / Alignment Sheet #	Problem/Concern	Corrective Action

² Final cleanup and restoration will be in conjunction with Block Valve #1 and Pig Launcher / Receiver #1 within the compressor station yard.



WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
 Project Status Report No. 36
 Reporting Period: 7-29-2024 – 8-04-2024

TABLE 2-2
MDU- Kindred Border Station

Work Completed during Reporting Period:

- No work was completed during this reporting period.

Activity	Total % Completed This Period	% of Total Job Completed	Comments
Initial Site Work	0%	38%	
Concrete Work	0%	0%	
Install Aboveground Piping	0%	0%	
Install Belowground Piping	0%	0%	
Install Buildings	0%	0%	
Cleanup / Restoration ³	0%	0%	
Install Security Fence	0%	0%	

Work Planned for next Reporting Period and Schedule Changes:

- No work is planned for the next reporting period.

Problem Areas, Corrective Actions and Effectiveness:

- No problem areas were identified during reporting period.

Non-Compliance Issues, Corrective Actions and Effectiveness:

- No non-compliance issues were identified during reporting period.

Non-Compliance Issues from Federal, State or Local Permitting Agencies and Responses:

- No non-compliance issues were identified during reporting period.

Copies included: Not applicable

Landowner Issues: None

Date	Name	Milepost / Alignment Sheet #	Problem/Concern	Corrective Action

³ Final cleanup and restoration will be completed in conjunction with Block Valve #3 within the border station yard.

WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
Project Status Report No. 36
Reporting Period: 7-29-2024 – 8-04-2024

TABLE 2-3
MDU- Wahpeton Border Station

Work Completed during Reporting Period:

- No work was completed during this reporting period.

Activity	Total % Completed This Period	% of Total Job Completed	Comments
Initial Site Work	0%	0%	
Concrete Work	0%	0%	
Install Aboveground Piping	0%	0%	
Install Belowground Piping	0%	0%	
Install Buildings	0%	0%	
Cleanup / Restoration ⁴	0%	0%	
Install Security Fence	0%	0%	

Work Planned for next Reporting Period and Schedule Changes:

- No work is planned for the next reporting period.

Problem Areas, Corrective Actions and Effectiveness:

- No problem areas were identified during reporting period.

Non-Compliance Issues, Corrective Actions and Effectiveness:

- No non-compliance issues were identified during reporting period.

Non-Compliance Issues from Federal, State or Local Permitting Agencies and Responses:

- No non-compliance issues were identified during reporting period.

Copies included: Not applicable

Landowner Issues: None

Date	Name	Milepost / Alignment Sheet #	Problem/Concern	Corrective Action

D. Changes to Stream Crossings or Work in Environmental Sensitive Areas

TABLE 3
Changes to Stream Crossings or
Work in Environmental Sensitive Areas

Schedule changes to stream crossings.

- None during reporting period.

Schedule changes for work in other environmentally sensitive areas.

- None during reporting period.

⁴ Final cleanup and restoration will be completed in conjunction with Block Valve #7 and Pig Launcher / Receiver #4 within the border station yard.