



1250 West Century Avenue

Mailing Address:

P.O. Box 5601

Bismarck, ND 58506-5601

(701) 530-1600

June 5, 2025

Debbie-Anne Reese, Secretary
Federal Energy Regulatory Commission
888 First Street, N.E., Room 1A
Washington, D.C. 20426

Re: WBI Energy Transmission, Inc.
Wahpeton Expansion Project
Docket No. CP22-466-000
Weekly Status Report No. 67

Dear Ms. Reese:

WBI Energy Transmission, Inc. (WBI Energy) herewith submits its Weekly Status Report No. 67 for the Wahpeton Expansion Project, in compliance with Environmental Condition 9 of the Appendix to the Federal Energy Regulatory Commission's October 23, 2023 Order Issuing Certificate in the above referenced docket.

The attached report addresses the status of the project from May 26, 2025 to June 1, 2025.

Should you have any questions or comments regarding this filing, please call the undersigned at (701) 530-1563.

Sincerely,

/s/ Lori Myerchin

Lori Myerchin
Vice President, Regulatory Affairs
and Transportation Services

Attachment

cc: via email
Jennifer Fink FERC
Dawn Ramsey, FERC
Official Service List



WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
 Project Status Report No. 67
 Reporting Period: 05-26-2025 – 06-01-2025

A. Update on Federal Authorizations

- WBI Energy has obtained all necessary federal permits and authorizations required for construction of the Wahpeton Expansion Project.
- On November 26, 2024, FERC granted approval to place the Project into service. WBI Energy placed Project facilities into service on December 1, 2024.

B. Construction Status – Pipeline Facilities

- Environmental Inspectors continue to conduct onsite environmental training as needed.

TABLE 1-1
Wahpeton Expansion Pipeline

Work Completed during Reporting Period:

- Continued cleanup/restoration activities at the laydown yard, valve sites, and along construction right-of-way.
- Continued re-staking the construction right-of-way requiring anomaly (ACVG) digs.
- Continued ACVG investigations. Completed 41 anomaly digs during this reporting period.
 - Approximately 89% complete with anomaly digs.
- Continued installation and maintenance of Project signage and erosion control devices, as conditions allowed.
- Continue painting of valve sites.

Activity	Total % Completed This Period	% of Total Job Completed	Comments
Pipeline			
Clearing / Grading		100%	
Stringing		100%	
Bending		100%	
Welding		100%	
Joint Coating		100%	
Ditching		100%	
Lowering		100%	
Backfill		100%	
Bores		68 of 68	
Cleanup	2%	93%	
Seeding ¹	0%	25%	
Final Tie-in and Commissioning		100%	
Hydrostatic Testing		2 of 2	

¹ Approximately 52.5 acres (out of 70 acres requiring seeding) remain to be seeded and include roadside ditches, open rangeland (Sta. Nos. 1860+00 to 1922+00, 1941+66 to 1943+26, 2398+00 to 2400+00, and 2530+00 to 2534+00), three CRP tracts (MW 148, 164, 120) and the perimeter of the valve sites. These areas will be stabilized in accordance with the FERC Plan and the Winter Construction and Stabilization Plan and seeded in the summer of 2025.

WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
 Project Status Report No. 67
 Reporting Period: 05-26-2025 – 06-01-2025

Appurtenant Facilities ²			
Valve Site #1 and Pig Launcher / Receiver #1 at MP 0.0		2 of 2	
Cleanup/Restoration		100%	
Valve Site #2 and Pig Launcher / Receiver #2 at MP 11.6		2 of 2	
Cleanup/Restoration	<1%	96%	Completed painting of equipment.
Valve Site #3 at MP 23.4		1 of 1	
Cleanup/Restoration	<1%	96%	Prepared station perimeter for reseeded and added gravel to station pad.
Valve Site #4 at MP 31.3		1 of 1	
Cleanup/Restoration	0%	50%	
Valve Site #5 and Pig Launcher / Receiver #3 at MP 39.5		2 of 2	
Cleanup/Restoration	<1%	90%	Began painting equipment.
Valve Site #6 at MP 48.9		1 of 1	
Cleanup/Restoration	0%	96%	
Valve Site #7 and Pig Launcher / Receiver #4 at MP 60.5		2 of 2	
Cleanup/Restoration	0%	96%	
Work Planned for next Reporting Period and Schedule Changes: <ul style="list-style-type: none"> Continue cleanup/restoration activities at valve sites and along construction right-of-way. Continue installation and maintenance of Project signage and erosion control devices. Continue re-staking the construction right-of-way requiring ACVG digs. Continue ACVG investigations. Complete painting of valve sites, as conditions allow. Begin reseeded remaining construction right-of-way and valve site perimeters, as conditions allow. 			
Problem Areas, Corrective Actions and Effectiveness: None			
Non-Compliance Issues, Corrective Actions and Effectiveness: None			
Non-Compliance Issues from Federal, State or Local Permitting Agencies and Responses: <ul style="list-style-type: none"> No non-compliance issues were identified during reporting period. Copies included: Not applicable			
Landowner Issues: None			
Date	Milepost / Alignment Sheet #	Problem/Concern	Corrective Action

² Remaining pad construction and cleanup/restoration at Valve Sites 2, 3, 4, 5, 6, and 7 include the spreading of gravel and seeding of the valve site perimeters and will be completed in the summer of 2025. Permanent fencing at Valve Sites 2, 4, 5, and 6 will be installed in the summer of 2025.



WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
Project Status Report No. 67
Reporting Period: 05-26-2025 – 06-01-2025



Date: 05/27/2025

Location: 4 Suns Contractor Yard

Notes: Raking and removing
remaining construction debris.



Date: 05/27/2025

Location: Sta. No. 1231+00 and
Valve Site 3.

Notes: Final grade of western side
slope of valve site prior to
reseeding. Montana-Dakota's
facilities to the left.



WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
Project Status Report No. 67
Reporting Period: 05-26-2025 – 06-01-2025



Date: 05/28/2025

Location: 4 Suns Contractor Yard

Notes: Removal of remaining construction debris.



Date: 05/29/2025

Location: Sta. No. 2960+00

Notes: Pipeline anomaly investigation along construction right-of-way.

WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
Project Status Report No. 67
Reporting Period: 05-26-2025 – 06-01-2025



Date: 05/29/2025

Location: Sta. No. 2963+00

Notes: Topsoil and subsoil separation during a pipeline anomaly investigation along construction right-of-way.



Date: 05/30/2025

Location: Sta. No. 615+00 and
Valve Site 2.

Notes: Painting valve equipment.

WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
Project Status Report No. 67
Reporting Period: 05-26-2025 – 06-01-2025



Date: 05/30/2025

Location: Sta. No. 2927+00

Notes: Pipeline anomaly investigation along construction right-of-way.



Date: 05/31/2025

Location: Sta. No. 615+00 and Valve Site 2.

Notes: Removed discharged material and regraded bar ditch adjacent to valve site entrance.

WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
Project Status Report No. 67
Reporting Period: 05-26-2025 – 06-01-2025



Date: 05/31/2025

Location: Sta. No. 2090+00 and
Valve Site 5.

Notes: Painted primer coat on
valve equipment.



Date: 05/31/2025

Location: Sta. No. 2894+00

Notes: Excavation activities during
a pipeline anomaly investigation
along construction right-of-way.

WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
Project Status Report No. 67
Reporting Period: 05-26-2025 – 06-01-2025



Date: 05/31/2024

Location: Sta. No. 2903+00

Notes: Excavation activities during a pipeline anomaly investigation along construction right-of-way.



Date: 06/01/2025

Location: Sta. No. 2922+00

Notes: Decompaction and topsoil replacement after a pipeline anomaly investigation along construction right-of-way.



WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
Project Status Report No. 67
Reporting Period: 05-26-2025 – 06-01-2025



Date: 06/01/2024

Location: Sta. No. 2924+00

Notes: Spreading topsoil after decompaction of subsoil after pipeline anomaly investigation along construction right-of-way.



WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
 Project Status Report No. 67
 Reporting Period: 05-26-2025 – 06-01-2025

C. Construction Status – Aboveground Facilities

TABLE 2-1

Modifications at Mapleton Compressor Station

Work Completed during Reporting Period:

No work was completed during this reporting period.

Activity	Total % Completed This Period	% of Total Job Completed	Comments
Install Aboveground Station Piping		100%	
Install Belowground Station Piping		100%	
Cleanup / Restoration ³		100%	

Work Planned for next Reporting Period and Schedule Changes:

No work is planned for the next reporting period.

Problem Areas, Corrective Actions and Effectiveness:

No problem areas were identified during reporting period.

Non-Compliance Issues, Corrective Actions and Effectiveness:

No non-compliance issues were identified during reporting period.

Non-Compliance Issues from Federal, State or Local Permitting Agencies and Responses:

No non-compliance issues were identified during reporting period.

Copies included: Not applicable

Landowner Issues: None

Date	Name	Milepost / Alignment Sheet #	Problem/Concern	Corrective Action

³ Final cleanup and restoration will be in conjunction with Block Valve #1 and Pig Launcher / Receiver #1 within the compressor station yard.



WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
 Project Status Report No. 67
 Reporting Period: 05-26-2025 – 06-01-2025

TABLE 2-2
MDU- Kindred Border Station

Work Completed during Reporting Period:

- Continued initial site work and cleanup/restoration activities.

Activity	Total % Completed This Period	% of Total Job Completed	Comments
Initial Site Work	1%	99%	Added gravel to station pad. 4/
Concrete Work		100%	
Install Aboveground Piping		100%	
Install Belowground Piping		100%	
Install Buildings		100%	
Cleanup / Restoration ⁴	1%	96%	Completed final grade of station perimeter.
Install Security Fence		100%	

Work Planned for next Reporting Period and Schedule Changes:

- Continue initial site work and cleanup/restoration activities.

Problem Areas, Corrective Actions and Effectiveness:

- No problem areas were identified during reporting period.

Non-Compliance Issues, Corrective Actions and Effectiveness:

- No non-compliance issues were identified during reporting period.

Non-Compliance Issues from Federal, State or Local Permitting Agencies and Responses:

- No non-compliance issues were identified during reporting period.

Copies included: Not applicable

Landowner Issues: None

Date	Name	Milepost / Alignment Sheet #	Problem/Concern	Corrective Action

⁴ Remaining initial site work, cleanup, and restoration will be completed in conjunction with Block Valve #3 within the border station yard.



WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
Project Status Report No. 67
Reporting Period: 05-26-2025 – 06-01-2025



Date: 05/27/2025

Location: MDU - Kindred Border
Station and Valve Site 3.

Notes: Final grade of southern side
slope of station site.



Date: 05/29/2025

Location: MDU - Kindred Border
Station and Valve Site 3.

Notes: Grading entrance to station
site.



WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
Project Status Report No. 67
Reporting Period: 05-26-2025 – 06-01-2025



Date: 05/30/2025

Location: MDU - Kindred Border
Station and Valve Site 3.

Notes: Final grade of eastern side
slope of station site.



WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
 Project Status Report No. 67
 Reporting Period: 05-26-2025 – 06-01-2025

TABLE 2-3
MDU- Wahpeton Border Station

Work Completed during Reporting Period:

- No work was completed during this reporting period.

Activity	Total % Completed This Period	% of Total Job Completed	Comments
Initial Site Work	0%	98%	5/
Concrete Work		100%	
Install Aboveground Piping		100%	
Install Belowground Piping		100%	
Install Buildings		100%	
Cleanup / Restoration ⁵	0%	95%	Seeding of the site perimeters will be completed in the summer of 2025.
Install Security Fence		100%	

Work Planned for next Reporting Period and Schedule Changes:

- Continue cleanup/restoration activities.

Problem Areas, Corrective Actions and Effectiveness:

- No problem areas were identified during reporting period.

Non-Compliance Issues, Corrective Actions and Effectiveness:

- No non-compliance issues were identified during reporting period.

Non-Compliance Issues from Federal, State or Local Permitting Agencies and Responses:

- No non-compliance issues were identified during reporting period.

Copies included: Not applicable

Landowner Issues: None

Date	Name	Milepost / Alignment Sheet #	Problem/Concern	Corrective Action

⁵ Remaining initial site work and cleanup, and restoration will be completed in conjunction with Block Valve #7 within the border station yard.



WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
Project Status Report No. 67
Reporting Period: 05-26-2025 – 06-01-2025

D. Changes to Stream Crossings or Work in Environmental Sensitive Areas

TABLE 3
Changes to Stream Crossings or
Work in Environmental Sensitive Areas

Schedule changes to stream crossings.

- None during reporting period.

Schedule changes for work in other environmentally sensitive areas.

- None during reporting period.