



1250 West Century Avenue

Mailing Address:

P.O. Box 5601

Bismarck, ND 58506-5601

(701) 530-1600

June 12, 2025

Debbie-Anne Reese, Secretary
Federal Energy Regulatory Commission
888 First Street, N.E., Room 1A
Washington, D.C. 20426

Re: WBI Energy Transmission, Inc.
Wahpeton Expansion Project
Docket No. CP22-466-000
Weekly Status Report No. 68

Dear Ms. Reese:

WBI Energy Transmission, Inc. (WBI Energy) herewith submits its Weekly Status Report No. 68 for the Wahpeton Expansion Project, in compliance with Environmental Condition 9 of the Appendix to the Federal Energy Regulatory Commission's October 23, 2023 Order Issuing Certificate in the above referenced docket.

The attached report addresses the status of the project from June 2, 2025 to June 8, 2025.

Should you have any questions or comments regarding this filing, please call the undersigned at (701) 530-1563.

Sincerely,

/s/ Lori Myerchin

Lori Myerchin
Vice President, Regulatory Affairs
and Transportation Services

Attachment

cc: via email
Jennifer Fink FERC
Dawn Ramsey, FERC
Official Service List



WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
 Project Status Report No. 68
 Reporting Period: 06-02-2025 – 06-08-2025

A. Update on Federal Authorizations

- WBI Energy has obtained all necessary federal permits and authorizations required for construction of the Wahpeton Expansion Project.
- On November 26, 2024, FERC granted approval to place the Project into service. WBI Energy placed Project facilities into service on December 1, 2024.

B. Construction Status – Pipeline Facilities

- Environmental Inspectors continue to conduct onsite environmental training as needed.

TABLE 1-1
Wahpeton Expansion Pipeline

Work Completed during Reporting Period:

- Continued painting of valve sites.
- Continued cleanup/restoration activities at the laydown yard, valve sites, and along construction right-of-way.
- Continued re-staking the construction right-of-way requiring anomaly (ACVG) digs.
- Continued ACFG investigations. Completed 7 anomaly digs during this reporting period.
 - Approximately 99% complete with anomaly digs.
- Continued installation and maintenance of Project signage and erosion control devices, as conditions allowed.
- Began reseeding remaining construction right-of-way.

Activity	Total % Completed This Period	% of Total Job Completed	Comments
Pipeline			
Clearing / Grading		100%	
Stringing		100%	
Bending		100%	
Welding		100%	
Joint Coating		100%	
Ditching		100%	
Lowering		100%	
Backfill		100%	
Bores		68 of 68	
Cleanup	1%	94%	
Seeding ¹	50%	75%	
Final Tie-in and Commissioning		100%	
Hydrostatic Testing		2 of 2	

¹ Approximately 17.5 acres (out of 70 acres requiring seeding) remain to be seeded.

WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
 Project Status Report No. 68
 Reporting Period: 06-02-2025 – 06-08-2025

Appurtenant Facilities ²			
Valve Site #1 and Pig Launcher / Receiver #1 at MP 0.0		2 of 2	
Cleanup/Restoration		100%	
Valve Site #2 and Pig Launcher / Receiver #2 at MP 11.6		2 of 2	
Cleanup/Restoration	<1%	97%	Continued painting of equipment.
Valve Site #3 at MP 23.4		1 of 1	
Cleanup/Restoration	<1%	96%	Continued painting of equipment.
Valve Site #4 at MP 31.3		1 of 1	
Cleanup/Restoration	10%	60%	Continued painting of equipment. Continued restoration of station perimeter.
Valve Site #5 and Pig Launcher / Receiver #3 at MP 39.5		2 of 2	
Cleanup/Restoration	<1%	90%	Continued painting of equipment.
Valve Site #6 at MP 48.9		1 of 1	
Cleanup/Restoration	0%	96%	
Valve Site #7 and Pig Launcher / Receiver #4 at MP 60.5		2 of 2	
Cleanup/Restoration	<1%	96%	Continued painting of equipment.
Work Planned for next Reporting Period and Schedule Changes: <ul style="list-style-type: none"> Complete cleanup/restoration activities at the laydown yard. Continue painting of valve sites. Continue cleanup/restoration activities at valve sites and along construction right-of-way. Continue installation and maintenance of Project signage and erosion control devices. Continue re-staking the construction right-of-way requiring an ACVG dig. Continue reseeding remaining construction right-of-way and valve site perimeters, as conditions allow. 			
Problem Areas, Corrective Actions and Effectiveness: None			
Non-Compliance Issues, Corrective Actions and Effectiveness: None			
Non-Compliance Issues from Federal, State or Local Permitting Agencies and Responses: <ul style="list-style-type: none"> No non-compliance issues were identified during reporting period. Copies included: Not applicable			

² Remaining pad construction and cleanup/restoration at Valve Sites 2, 3, 4, 5, 6, and 7 include the spreading of gravel and seeding of the valve site perimeters and will be completed in the summer of 2025. Permanent fencing at Valve Sites 2, 4, 5, and 6 will be installed in the summer of 2025.

WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
 Project Status Report No. 68
 Reporting Period: 06-02-2025 – 06-08-2025

Landowner Issues: None			
Date	Milepost / Alignment Sheet #	Problem/Concern	Corrective Action



Date: 06/02/2025

Location: Sta. No. 615+00 and
Valve Site 2.

Notes: Painting valve equipment.

WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
Project Status Report No. 68
Reporting Period: 06-02-2025 – 06-08-2025



Date: 06/02/2025

Location: Sta. No. 1879+00

Notes: Removal of debris along construction right-of-way prior to reseeding.



Date: 06/02/2025

Location: Sta. No. 1879+00

Notes: Applying straw after reseeding remaining open rangeland along construction right-of-way.

WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
Project Status Report No. 68
Reporting Period: 06-02-2025 – 06-08-2025



Date: 06/03/2025

Location: Sta. No. 1655+00 and
Valve Site 4.

Notes: Removal of additional sand
to prepare station perimeter for
reseeding.



Date: 06/03/2025

Location: Sta. No. 1940+00

Notes: Straw crimped into
reseeded open rangeland along
construction right-of-way.



WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
Project Status Report No. 68
Reporting Period: 06-02-2025 – 06-08-2025



Date: 06/04/2025

Location: 4 Suns Contractor Yard

Notes: Raking and removing
remaining construction debris.



Date: 06/04/2025

Location: Sta. No. 1655+00 and
Valve Site 4.

Notes: Replacing topsoil along
station perimeter.

WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
Project Status Report No. 68
Reporting Period: 06-02-2025 – 06-08-2025



Date: 06/04/2025

Location: Sta. No. 2348+00

Notes: Straw crimped into reseeded open rangeland along construction right-of-way.



Date: 06/04/2025

Location: Sta. No. 2401+00

Notes: Spreading straw after reseeding open rangeland along construction right-of-way.

WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
Project Status Report No. 68
Reporting Period: 06-02-2025 – 06-08-2025



Date: 06/05/2025

Location: 4 Suns Contractor Yard

Notes: Removal of construction debris.



Date: 06/05/2025

Location: Sta. No. 1655+00 and
Valve Site 4.

Notes: Replacing topsoil along
station perimeter.



WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
Project Status Report No. 68
Reporting Period: 06-02-2025 – 06-08-2025



Date: 06/05/2025

Location: Sta. No. 2529+00

Notes: Cleanup of construction debris along construction right-of-way.



Date: 06/06/2025

Location: 4 Suns Contractor Yard

Notes: Removal of construction debris.

WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
Project Status Report No. 68
Reporting Period: 06-02-2025 – 06-08-2025



Date: 06/06/2025

Location: Sta. No. 1655+00 and
Valve Site 4.

Notes: Removal of excess sand
prior to reseeding.



Date: 06/07/2025

Location: Sta. No. 432+00

Notes: Repairing low spots along
construction right-of-way.

WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
Project Status Report No. 68
Reporting Period: 06-02-2025 – 06-08-2025



Date: 06/06/2025

Location: Sta. No. 617+00

Notes: Removal of construction debris along construction right-of-way.



Date: 06/06/2025

Location: Sta. No. 1861+00

Notes: Crimping straw into reseeded open rangeland along construction right-of-way.



WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
 Project Status Report No. 68
 Reporting Period: 06-02-2025 – 06-08-2025

C. Construction Status – Aboveground Facilities

TABLE 2-1

Modifications at Mapleton Compressor Station

Work Completed during Reporting Period:

No work was completed during this reporting period.

Activity	Total % Completed This Period	% of Total Job Completed	Comments
Install Aboveground Station Piping		100%	
Install Belowground Station Piping		100%	
Cleanup / Restoration ³		100%	

Work Planned for next Reporting Period and Schedule Changes:

No work is planned for the next reporting period.

Problem Areas, Corrective Actions and Effectiveness:

No problem areas were identified during reporting period.

Non-Compliance Issues, Corrective Actions and Effectiveness:

No non-compliance issues were identified during reporting period.

Non-Compliance Issues from Federal, State or Local Permitting Agencies and Responses:

No non-compliance issues were identified during reporting period.

Copies included: Not applicable

Landowner Issues: None

Date	Name	Milepost / Alignment Sheet #	Problem/Concern	Corrective Action

³ Final cleanup and restoration will be in conjunction with Block Valve #1 and Pig Launcher / Receiver #1 within the compressor station yard.



WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
 Project Status Report No. 68
 Reporting Period: 06-02-2025 – 06-08-2025

TABLE 2-2
MDU- Kindred Border Station

Work Completed during Reporting Period:

- No work was completed during this reporting period.

Activity	Total % Completed This Period	% of Total Job Completed	Comments
Initial Site Work	0%	99%	4/
Concrete Work		100%	
Install Aboveground Piping		100%	
Install Belowground Piping		100%	
Install Buildings		100%	
Cleanup / Restoration ⁴	0%	96%	
Install Security Fence		100%	

Work Planned for next Reporting Period and Schedule Changes:

- Continue initial site work and cleanup/restoration activities.

Problem Areas, Corrective Actions and Effectiveness:

- No problem areas were identified during reporting period.

Non-Compliance Issues, Corrective Actions and Effectiveness:

- No non-compliance issues were identified during reporting period.

Non-Compliance Issues from Federal, State or Local Permitting Agencies and Responses:

- No non-compliance issues were identified during reporting period.

Copies included: Not applicable

Landowner Issues: None

Date	Name	Milepost / Alignment Sheet #	Problem/Concern	Corrective Action

⁴ Remaining initial site work, cleanup, and restoration will be completed in conjunction with Block Valve #3 within the border station yard.



WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
 Project Status Report No. 68
 Reporting Period: 06-02-2025 – 06-08-2025

TABLE 2-3
MDU- Wahpeton Border Station

Work Completed during Reporting Period:

- Continued cleanup/restoration activities.

Activity	Total % Completed This Period	% of Total Job Completed	Comments
Initial Site Work	<1%	98%	5/
Concrete Work		100%	
Install Aboveground Piping		100%	
Install Belowground Piping		100%	
Install Buildings		100%	
Cleanup / Restoration ⁵	<1%	95%	Seeding of the site perimeters will be completed in the summer of 2025.
Install Security Fence		100%	

Work Planned for next Reporting Period and Schedule Changes:

- Continue cleanup/restoration activities.

Problem Areas, Corrective Actions and Effectiveness:

- No problem areas were identified during reporting period.

Non-Compliance Issues, Corrective Actions and Effectiveness:

- No non-compliance issues were identified during reporting period.

Non-Compliance Issues from Federal, State or Local Permitting Agencies and Responses:

- No non-compliance issues were identified during reporting period.

Copies included: Not applicable

Landowner Issues: None

Date	Name	Milepost / Alignment Sheet #	Problem/Concern	Corrective Action

⁵ Remaining initial site work and cleanup, and restoration will be completed in conjunction with Block Valve #7 within the border station yard.



WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
Project Status Report No. 68
Reporting Period: 06-02-2025 – 06-08-2025



Date: 06/06/2025

Location: MDU – Wahpeton
Border Station and Valve Site 7.

Notes: Removal of construction
debris before topsoil is spread.

Wahpeton Expansion Project
06 Jun 2025, 1:21:30 PM



WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
Project Status Report No. 68
Reporting Period: 06-02-2025 – 06-08-2025

D. Changes to Stream Crossings or Work in Environmental Sensitive Areas

TABLE 3
Changes to Stream Crossings or
Work in Environmental Sensitive Areas

Schedule changes to stream crossings.

- None during reporting period.

Schedule changes for work in other environmentally sensitive areas.

- None during reporting period.