



---

1250 West Century Avenue

Mailing Address:

P.O. Box 5601

Bismarck, ND 58506-5601

(701) 530-1600

July 17, 2025

Debbie-Anne Reese, Secretary  
Federal Energy Regulatory Commission  
888 First Street, N.E., Room 1A  
Washington, D.C. 20426

Re: WBI Energy Transmission, Inc.  
Wahpeton Expansion Project  
Docket No. CP22-466-000  
Weekly Status Report No. 73

Dear Ms. Reese:

WBI Energy Transmission, Inc. (WBI Energy) herewith submits its Weekly Status Report No. 73 for the Wahpeton Expansion Project, in compliance with Environmental Condition 9 of the Appendix to the Federal Energy Regulatory Commission's October 23, 2023 Order Issuing Certificate in the above referenced docket.

The attached report addresses the status of the project from July 7, 2025 to July 13, 2025.

Should you have any questions or comments regarding this filing, please call the undersigned at (701) 530-1563.

Sincerely,

/s/ Lori Myerchin

Lori Myerchin  
Vice President, Regulatory Affairs  
and Transportation Services

Attachment

cc: via email  
Jennifer Fink FERC  
Dawn Ramsey, FERC  
Official Service List



**WBI Energy Transmission, Inc.**  
**Wahpeton Expansion Project**  
**FERC Docket No. CP22-466-000**  
 Project Status Report No. 73  
 Reporting Period: 07-07-2025 – 07-13-2025

**A. Update on Federal Authorizations**

- WBI Energy has obtained all necessary federal permits and authorizations required for construction of the Wahpeton Expansion Project.
- On November 26, 2024, FERC granted approval to place the Project into service. WBI Energy placed Project facilities into service on December 1, 2024.

**B. Construction Status – Pipeline Facilities**

- Environmental Inspectors continue to conduct onsite environmental training as needed.

**TABLE 1-1**  
**Wahpeton Expansion Pipeline**

**Work Completed during Reporting Period:**

- Continued cleanup/restoration activities at the valve sites and along construction right-of-way.
- Continued installation and maintenance of Project signage and erosion control devices, as necessary.

Activity	Total % Completed This Period	% of Total Job Completed	Comments
<b>Pipeline</b>			
Clearing / Grading		100%	
Stringing		100%	
Bending		100%	
Welding		100%	
Joint Coating		100%	
Ditching		100%	
Lowering		100%	
Backfill		100%	
Bores		68 of 68	
Cleanup	1%	98%	
Seeding	0%	94%	Seeding of the site perimeters and ditches will be completed in July 2025 and the remaining construction ROW will be completed in August 2025, as conditions allow.
Final Tie-in and Commissioning		100%	
Hydrostatic Testing		2 of 2	
<b>Appurtenant Facilities <sup>1</sup></b>			
Valve Site #1 and Pig Launcher / Receiver #1 at MP 0.0		2 of 2	
Cleanup/Restoration		100%	
Valve Site #2 and Pig Launcher / Receiver #2 at MP 11.6		2 of 2	
Cleanup/Restoration	0%	97%	

<sup>1</sup> Remaining pad construction and cleanup/restoration at Valve Sites 2, 3, 4, 5, 6, and 7 include the spreading of gravel and seeding of the valve site perimeters and will be completed in the July 2025, as conditions allow. Permanent fencing at Valve Sites 2, 4, 5, and 6 will be installed in the summer of 2025.



**WBI Energy Transmission, Inc.**  
**Wahpeton Expansion Project**  
**FERC Docket No. CP22-466-000**  
 Project Status Report No. 73  
 Reporting Period: 07-07-2025 – 07-13-2025

Valve Site #3 at MP 23.4		1 of 1	
Cleanup/Restoration	1%	98%	Continued restoration of station perimeter.
Valve Site #4 at MP 31.3		1 of 1	
Cleanup/Restoration	20%	90%	Continued restoration of station perimeter.
Valve Site #5 and Pig Launcher / Receiver #3 at MP 39.5		2 of 2	
Cleanup/Restoration	0%	97%	
Valve Site #6 at MP 48.9		1 of 1	
Cleanup/Restoration	1%	98%	Continued restoration of station perimeter.
Valve Site #7 and Pig Launcher / Receiver #4 at MP 60.5		2 of 2	
Cleanup/Restoration	3%	100%	Completed station pad work.
<b>Work Planned for next Reporting Period and Schedule Changes:</b> <ul style="list-style-type: none"> <li>Continue cleanup/restoration activities at valve sites and along the construction right-of-way.</li> <li>Continue seeding the remaining valve site perimeters and the construction right-of-way, as conditions allow.</li> <li>Continue installation and maintenance of Project signage and erosion control devices, as necessary.</li> </ul>			
<b>Problem Areas, Corrective Actions and Effectiveness:</b> None			
<b>Non-Compliance Issues, Corrective Actions and Effectiveness:</b> None			
<b>Non-Compliance Issues from Federal, State or Local Permitting Agencies and Responses:</b> <ul style="list-style-type: none"> <li>No non-compliance issues were identified during reporting period.</li> </ul> Copies included: Not applicable			
<b>Landowner Issues:</b> None			
<b>Date</b>	<b>Milepost / Alignment Sheet #</b>	<b>Problem/Concern</b>	<b>Corrective Action</b>



**WBI Energy Transmission, Inc.**  
**Wahpeton Expansion Project**  
**FERC Docket No. CP22-466-000**  
 Project Status Report No. 73  
 Reporting Period: 07-07-2025 – 07-13-2025

**C. Construction Status – Aboveground Facilities**

**TABLE 2-1**  
**Modifications at Mapleton Compressor Station**

**Work Completed during Reporting Period:**

- No work was completed during this reporting period.

Activity	Total % Completed This Period	% of Total Job Completed	Comments
Install Aboveground Station Piping		100%	
Install Belowground Station Piping		100%	
Cleanup / Restoration		100%	

**Work Planned for next Reporting Period and Schedule Changes:**

- No work is planned for the next reporting period.

**Problem Areas, Corrective Actions and Effectiveness:**

- No problem areas were identified during reporting period.

**Non-Compliance Issues, Corrective Actions and Effectiveness:**

- No non-compliance issues were identified during reporting period.

**Non-Compliance Issues from Federal, State or Local Permitting Agencies and Responses:**

- No non-compliance issues were identified during reporting period.

Copies included: Not applicable

**Landowner Issues: None**

Date	Name	Milepost / Alignment Sheet #	Problem/Concern	Corrective Action

**WBI Energy Transmission, Inc.**  
**Wahpeton Expansion Project**  
**FERC Docket No. CP22-466-000**  
 Project Status Report No. 73  
 Reporting Period: 07-07-2025 – 07-13-2025

**TABLE 2-2**  
**MDU- Kindred Border Station**

**Work Completed during Reporting Period:**

- Continued site work and cleanup/restoration activities.

Activity	Total % Completed This Period	% of Total Job Completed	Comments
Initial Site Work	<1%	99%	Final grading/compaction remain. 2/
Concrete Work		100%	
Install Aboveground Piping		100%	
Install Belowground Piping		100%	
Install Buildings		100%	
Cleanup / Restoration <sup>2</sup>	<1%	96%	Seeding of the site perimeters will be completed in July 2025, as conditions allow.
Install Security Fence		100%	

**Work Planned for next Reporting Period and Schedule Changes:**

- Continue site work and cleanup/restoration activities including seeding station perimeter.

**Problem Areas, Corrective Actions and Effectiveness:**

- No problem areas were identified during reporting period.

**Non-Compliance Issues, Corrective Actions and Effectiveness:**

- No non-compliance issues were identified during reporting period.

**Non-Compliance Issues from Federal, State or Local Permitting Agencies and Responses:**

- No non-compliance issues were identified during reporting period.

Copies included: Not applicable

**Landowner Issues: None**

Date	Name	Milepost / Alignment Sheet #	Problem/Concern	Corrective Action

<sup>2</sup> Remaining site work, cleanup, and restoration will be completed in conjunction with Block Valve #3 within the border station yard.



**WBI Energy Transmission, Inc.**  
**Wahpeton Expansion Project**  
**FERC Docket No. CP22-466-000**  
Project Status Report No. 73  
Reporting Period: 07-07-2025 – 07-13-2025



Date: 07/08/2025

Location: MDU – Kindred Border  
Station and Valve Site 3.

Notes: Spreading gravel across  
station pad.



Date: 07/08/2025

Location: MDU – Kindred Border  
Station and Valve Site 3.

Notes: Grading/compacting station  
pad.

**WBI Energy Transmission, Inc.**  
**Wahpeton Expansion Project**  
**FERC Docket No. CP22-466-000**  
Project Status Report No. 73  
Reporting Period: 07-07-2025 – 07-13-2025



Date: 07/09/2025

Location: MDU – Kindred Border Station and Valve Site 3.

Notes: Removal of station material from station perimeter prior to seeding.



Date: 07/10/2025

Location: MDU – Kindred Border Station and Valve Site 3.

Notes: Grading/compaction of station pad.



**WBI Energy Transmission, Inc.**  
**Wahpeton Expansion Project**  
**FERC Docket No. CP22-466-000**  
Project Status Report No. 73  
Reporting Period: 07-07-2025 – 07-13-2025



Date: 07/10/2025

Location: MDU – Kindred Border Station and Valve Site 3.

Notes: Adding water to complete grading/compaction of station pad.



Date: 07/12/2025

Location: MDU – Kindred Border Station and Valve Site 3.

Notes: Grading/compaction of station pad.



**WBI Energy Transmission, Inc.**  
**Wahpeton Expansion Project**  
**FERC Docket No. CP22-466-000**  
Project Status Report No. 73  
Reporting Period: 07-07-2025 – 07-13-2025



Date: 07/12/2025

Location: MDU – Kindred Border  
Station and Valve Site 3.

Notes: Spreading gravel on station  
pad.



Date: 07/13/2025

Location: MDU – Kindred Border  
Station and Valve Site 3.

Notes: Correcting slope of station  
perimeter prior to seeding.

**WBI Energy Transmission, Inc.**  
**Wahpeton Expansion Project**  
**FERC Docket No. CP22-466-000**  
Project Status Report No. 73  
Reporting Period: 07-07-2025 – 07-13-2025



Date: 07/13/2025

Location: MDU – Kindred Border Station and Valve Site 3  
Notes:

Notes: Adding material to bring station perimeter up to grade for proper drainage prior to seeding.



Date: 07/13/2025

Location: MDU – Kindred Border Station and Valve Site 3  
Notes:

Notes: Compacting material along station fence prior to seeding.



**WBI Energy Transmission, Inc.**  
**Wahpeton Expansion Project**  
**FERC Docket No. CP22-466-000**  
Project Status Report No. 73  
Reporting Period: 07-07-2025 – 07-13-2025



Date: 07/13/2025

Location: MDU – Kindred Border  
Station and Valve Site 3.

Notes: Spread gravel on station  
pad.

**WBI Energy Transmission, Inc.**  
**Wahpeton Expansion Project**  
**FERC Docket No. CP22-466-000**  
 Project Status Report No. 73  
 Reporting Period: 07-07-2025 – 07-13-2025

**TABLE 2-3**  
**MDU- Wahpeton Border Station**

**Work Completed during Reporting Period:**

- Painted station piping.
- Continued cleanup/restoration activities.

Activity	Total % Completed This Period	% of Total Job Completed	Comments
Initial Site Work		100%	
Concrete Work		100%	
Install Aboveground Piping		100%	
Install Belowground Piping		100%	
Install Buildings		100%	
Cleanup / Restoration <sup>3</sup>	2%	99%	Seeding of the site perimeters will be completed in July 2025, as conditions allow.
Install Security Fence		100%	

**Work Planned for next Reporting Period and Schedule Changes:**

- Continue cleanup/restoration activities including seeding station perimeter.

**Problem Areas, Corrective Actions and Effectiveness:**

- No problem areas were identified during reporting period.

**Non-Compliance Issues, Corrective Actions and Effectiveness:**

- No non-compliance issues were identified during reporting period.

**Non-Compliance Issues from Federal, State or Local Permitting Agencies and Responses:**

- No non-compliance issues were identified during reporting period.

Copies included: Not applicable

**Landowner Issues: None**

Date	Name	Milepost / Alignment Sheet #	Problem/Concern	Corrective Action

<sup>3</sup> Remaining cleanup and restoration will be completed in conjunction with Block Valve #7.



**WBI Energy Transmission, Inc.**  
**Wahpeton Expansion Project**  
**FERC Docket No. CP22-466-000**  
Project Status Report No. 73  
Reporting Period: 07-07-2025 – 07-13-2025



Date: 07/08/2025

Location: MDU – Wahpeton  
Border Station and Valve Site 7.

Notes: Painting station equipment  
after spreading gravel.



**WBI Energy Transmission, Inc.**  
**Wahpeton Expansion Project**  
**FERC Docket No. CP22-466-000**  
Project Status Report No. 73  
Reporting Period: 07-07-2025 – 07-13-2025

**D. Changes to Stream Crossings or Work in Environmental Sensitive Areas**

**TABLE 3**  
**Changes to Stream Crossings or**  
**Work in Environmental Sensitive Areas**

**Schedule changes to stream crossings.**

- None during reporting period.

**Schedule changes for work in other environmentally sensitive areas.**

- None during reporting period.