



1250 West Century Avenue

Mailing Address:

P.O. Box 5601

Bismarck, ND 58506-5601

(701) 530-1600

July 24, 2025

Debbie-Anne Reese, Secretary
Federal Energy Regulatory Commission
888 First Street, N.E., Room 1A
Washington, D.C. 20426

Re: WBI Energy Transmission, Inc.
Wahpeton Expansion Project
Docket No. CP22-466-000
Weekly Status Report No. 74

Dear Ms. Reese:

WBI Energy Transmission, Inc. (WBI Energy) herewith submits its Weekly Status Report No. 74 for the Wahpeton Expansion Project, in compliance with Environmental Condition 9 of the Appendix to the Federal Energy Regulatory Commission's October 23, 2023 Order Issuing Certificate in the above referenced docket.

The attached report addresses the status of the project from July 14, 2025 to July 20, 2025.

Should you have any questions or comments regarding this filing, please call the undersigned at (701) 530-1563.

Sincerely,

/s/ Lori Myerchin

Lori Myerchin
Vice President, Regulatory Affairs
and Transportation Services

Attachment

cc: via email
Jennifer Fink FERC
Dawn Ramsey, FERC
Official Service List



WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
 Project Status Report No. 74
 Reporting Period: 07-14-2025 – 07-20-2025

A. Update on Federal Authorizations

- WBI Energy has obtained all necessary federal permits and authorizations required for construction of the Wahpeton Expansion Project.
- On November 26, 2024, FERC granted approval to place the Project into service. WBI Energy placed Project facilities into service on December 1, 2024.

B. Construction Status – Pipeline Facilities

- Environmental Inspectors continue to conduct onsite environmental training as needed.

TABLE 1-1
Wahpeton Expansion Pipeline

Work Completed during Reporting Period:

- Continued cleanup/restoration activities at the valve sites and along construction right-of-way.
- Continued seeding valve site perimeters.
- Continued installation and maintenance of Project signage and erosion control devices, as necessary.

Activity	Total % Completed This Period	% of Total Job Completed	Comments
Pipeline			
Clearing / Grading		100%	
Stringing		100%	
Bending		100%	
Welding		100%	
Joint Coating		100%	
Ditching		100%	
Lowering		100%	
Backfill		100%	
Bores		68 of 68	
Cleanup	1%	99%	
Seeding	4%	98%	Remaining construction ROW will be completed in August 2025, as conditions allow.
Final Tie-in and Commissioning		100%	
Hydrostatic Testing		2 of 2	
Appurtenant Facilities ¹			
Valve Site #1 and Pig Launcher / Receiver #1 at MP 0.0		2 of 2	
Cleanup/Restoration		100%	
Valve Site #2 and Pig Launcher / Receiver #2 at MP 11.6		2 of 2	
Cleanup/Restoration	2%	99%	Continued restoration and seeded station perimeter.

¹ Remaining pad construction and cleanup/restoration at Valve Sites 2, 3, 4, 5, 6, and 7 include the spreading of gravel and seeding of the valve site perimeters and will be completed in the July 2025, as conditions allow. Permanent fencing at Valve Sites 2, 4, 5, and 6 will be installed in the summer of 2025.



WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
 Project Status Report No. 74
 Reporting Period: 07-14-2025 – 07-20-2025

Valve Site #3 at MP 23.4		1 of 1	
Cleanup/Restoration	2%	100%	Completed restoration and seeding station perimeter.
Valve Site #4 at MP 31.3		1 of 1	
Cleanup/Restoration	10%	100%	Completed restoration and seeding station perimeter.
Valve Site #5 and Pig Launcher / Receiver #3 at MP 39.5		2 of 2	
Cleanup/Restoration	3%	100%	Completed restoration and seeding station perimeter.
Valve Site #6 at MP 48.9		1 of 1	
Cleanup/Restoration	1%	99%	Continued restoration of station perimeter.
Valve Site #7 and Pig Launcher / Receiver #4 at MP 60.5		2 of 2	
Cleanup/Restoration		100%	
Work Planned for next Reporting Period and Schedule Changes: <ul style="list-style-type: none"> • Continue cleanup/restoration activities at Valve Sites 2 and 6 and along the construction right-of-way. • Continue seeding Valve Sites 2 and 6 and the construction right-of-way, as conditions allow. • Continue installation and maintenance of erosion control devices, as necessary. 			

WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
Project Status Report No. 74
Reporting Period: 07-14-2025 – 07-20-2025

Problem Areas, Corrective Actions and Effectiveness:

On July 16, 2025, a spill of approximately one pint of diesel fuel at Valve Site 4 (Station No. 1655+00) was reported. The spill impacted an approximate ten square foot area on the gravelled station pad. Measures identified in the Spill Prevention, Control, and Countermeasure Plan were implemented to contain, clean up, and dispose of contaminated materials. Spill reports were completed by the Spill Coordinator and Environmental Inspector onsite, and the incident was reported using the North Dakota Department of Environmental Quality Unified Spill Reporting System. WBI Energy is the affected landowner.



Date: 07/16/2025

Location: Sta. No. 1655+00 and Valve Site 4.

Notes: Removing contaminated material.



Date: 07/16/2025

Location: Sta. No. 1655+00 and Valve Site 4.

Notes: Station pad after removal of contaminated material.



WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
 Project Status Report No. 74
 Reporting Period: 07-14-2025 – 07-20-2025

Non-Compliance Issues, Corrective Actions and Effectiveness: None			
Non-Compliance Issues from Federal, State or Local Permitting Agencies and Responses: <ul style="list-style-type: none"> No non-compliance issues were identified during reporting period. Copies included: Not applicable			
Landowner Issues: None			
Date	Milepost / Alignment Sheet #	Problem/Concern	Corrective Action



Date: 07/14/2025

Location: Sta. No. 615+00 and Valve Site 2.

Notes: Grading station perimeter prior to seeding.



WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
Project Status Report No. 74
Reporting Period: 07-14-2025 – 07-20-2025



Date: 07/15/2025

Location: Sta. No. 615+00 and
Valve Site 2.

Notes: Minor rill/small channel
erosion on station perimeter.



Date: 07/15/2025

Location: Sta. No. 615+00 and
Valve Site 2.

Notes: Compacting station pad
prior to spreading gravel.

WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
Project Status Report No. 74
Reporting Period: 07-14-2025 – 07-20-2025



Date: 07/15/2025

Location: Sta. No. 1823+00

Notes: Repaired rutting along construction right-of-way.



Date: 07/15/2025

Location: Sta. No. 1918+00.

Notes: Repairing rutting along construction right-of-way.

WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
Project Status Report No. 74
Reporting Period: 07-14-2025 – 07-20-2025



Date: 07/16/2025

Location: Sta. No. 615+00 and
Valve Site 2.

Notes: Repaired minor rill/small
channel erosion and cleaning
material from culvert prior to
seeding station perimeter.



Date: 07/16/2025

Location: Sta. No. 2580+00 and
Valve Site 6.

Notes: Straw crimped into seeded
station perimeter.

WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
Project Status Report No. 74
Reporting Period: 07-14-2025 – 07-20-2025



Date: 07/16/2025

Location: Sta. No. 2580+00 and
Valve Site 6.

Notes: Straw crimped into seeded
station perimeter.



Date: 07/17/2025

Location: Sta. No. 615+00 and
Valve Site 2.

Notes: Spreading topsoil on station
perimeter prior to seeding.

WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
Project Status Report No. 74
Reporting Period: 07-14-2025 – 07-20-2025



Date: 07/17/2025

Location: Sta. No. 615+00 and
Valve Site 2.

Notes: Removal of erosion control
devices prior to seeding station
perimeter.



Date: 07/17/2025

Location: Sta. No. 1765+00

Notes: Maintaining erosion control
devices along construction right-
of-way.

WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
Project Status Report No. 74
Reporting Period: 07-14-2025 – 07-20-2025



Date: 07/18/2025

Location: Sta. No. 615+00 and
Valve Site 2.

Notes: Hydroseeded station slope.



Date: 07/18/2025

Location: Sta. No. 1230+00

Notes: Recontoured bar ditch along
construction right-of-way.

WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
Project Status Report No. 74
Reporting Period: 07-14-2025 – 07-20-2025



Date: 07/18/2025

Location: Sta. No. 1655+00 and
Valve Site 4.

Notes: Installed riprap at culvert
outlet under access road to station.



Date: 07/19/2025

Location: Sta. No. 2580+00 and
Valve Site 6.

Notes: Hydroseeded station slope
after crimping straw into seeded
station perimeter.



WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
 Project Status Report No. 74
 Reporting Period: 07-14-2025 – 07-20-2025

C. Construction Status – Aboveground Facilities

TABLE 2-1 Modifications at Mapleton Compressor Station				
Work Completed during Reporting Period: <ul style="list-style-type: none"> No work was completed during this reporting period. 				
Activity	Total % Completed This Period	% of Total Job Completed	Comments	
Install Aboveground Station Piping		100%		
Install Belowground Station Piping		100%		
Cleanup / Restoration		100%		
Work Planned for next Reporting Period and Schedule Changes: <ul style="list-style-type: none"> No work is planned for the next reporting period. 				
Problem Areas, Corrective Actions and Effectiveness: <ul style="list-style-type: none"> No problem areas were identified during reporting period. 				
Non-Compliance Issues, Corrective Actions and Effectiveness: <ul style="list-style-type: none"> No non-compliance issues were identified during reporting period. 				
Non-Compliance Issues from Federal, State or Local Permitting Agencies and Responses: <ul style="list-style-type: none"> No non-compliance issues were identified during reporting period. Copies included: Not applicable				
Landowner Issues: None				
Date	Name	Milepost / Alignment Sheet #	Problem/Concern	Corrective Action



WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
 Project Status Report No. 74
 Reporting Period: 07-14-2025 – 07-20-2025

TABLE 2-2
MDU- Kindred Border Station

Work Completed during Reporting Period:

- Completed site work and cleanup/restoration activities.

Activity	Total % Completed This Period	% of Total Job Completed	Comments
Initial Site Work	1%	100%	
Concrete Work		100%	
Install Aboveground Piping		100%	
Install Belowground Piping		100%	
Install Buildings		100%	
Cleanup / Restoration ²	4%	100%	
Install Security Fence		100%	

Work Planned for next Reporting Period and Schedule Changes:

- No work is planned for the next reporting period.

Problem Areas, Corrective Actions and Effectiveness:

- No problem areas were identified during reporting period.

Non-Compliance Issues, Corrective Actions and Effectiveness:

- No non-compliance issues were identified during reporting period.

Non-Compliance Issues from Federal, State or Local Permitting Agencies and Responses:

- No non-compliance issues were identified during reporting period.

Copies included: Not applicable

Landowner Issues: None

Date	Name	Milepost / Alignment Sheet #	Problem/Concern	Corrective Action

² Remaining site work, cleanup, and restoration will be completed in conjunction with Block Valve #3 within the border station yard.

WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
Project Status Report No. 74
Reporting Period: 07-14-2025 – 07-20-2025



Date: 07/14/2025

Location: MDU – Kindred Border
Station and Valve Site 3.

Notes: Spread additional topsoil on
station perimeter prior to seeding.



Date: 07/18/2025

Location: MDU – Kindred Border
Station and Valve Site 3.

Notes: Installed riprap at culvert
outlet under access road to station.



WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
Project Status Report No. 74
Reporting Period: 07-14-2025 – 07-20-2025



Date: 07/18/2025

Location: MDU – Kindred Border
Station and Valve Site 3.

Notes: Hydroseeding sloped
station perimeters.



Date: 07/18/2025

Location: MDU – Kindred Border
Station and Valve Site 3

Notes: Hydroseeded station slopes
and crimped straw into seeded bar
ditches.



WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
 Project Status Report No. 74
 Reporting Period: 07-14-2025 – 07-20-2025

TABLE 2-3
MDU- Wahpeton Border Station

Work Completed during Reporting Period:

- Completed cleanup/restoration activities.

Activity	Total % Completed This Period	% of Total Job Completed	Comments
Initial Site Work		100%	
Concrete Work		100%	
Install Aboveground Piping		100%	
Install Belowground Piping		100%	
Install Buildings		100%	
Cleanup / Restoration ³	1%	100%	
Install Security Fence		100%	

Work Planned for next Reporting Period and Schedule Changes:

- No work is planned for the next reporting period.

Problem Areas, Corrective Actions and Effectiveness:

- No problem areas were identified during reporting period.

Non-Compliance Issues, Corrective Actions and Effectiveness:

- No non-compliance issues were identified during reporting period.

Non-Compliance Issues from Federal, State or Local Permitting Agencies and Responses:

- No non-compliance issues were identified during reporting period.

Copies included: Not applicable

Landowner Issues: None

Date	Name	Milepost / Alignment Sheet #	Problem/Concern	Corrective Action

³ Remaining cleanup and restoration will be completed in conjunction with Block Valve #7.



WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
Project Status Report No. 74
Reporting Period: 07-14-2025 – 07-20-2025



Date: 07/14/2025

Location: MDU – Wahpeton
Border Station and Valve Site 7.

Notes: Repaired erosion on eastern
slope of station perimeter.



Date: 07/19/2025

Location: MDU – Wahpeton
Border Station and Valve Site 7.

Notes: Hydroseeded station slopes
and crimped straw into seeded
station perimeter.



WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
Project Status Report No. 74
Reporting Period: 07-14-2025 – 07-20-2025



Date: 07/19/2025

Location: MDU – Wahpeton
Border Station and Valve Site 7.

Notes: Hydroseeded station slopes
and crimped straw into seeded
station perimeter.



WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
Project Status Report No. 74
Reporting Period: 07-14-2025 – 07-20-2025

D. Changes to Stream Crossings or Work in Environmental Sensitive Areas

TABLE 3
Changes to Stream Crossings or
Work in Environmental Sensitive Areas

Schedule changes to stream crossings.

- None during reporting period.

Schedule changes for work in other environmentally sensitive areas.

- None during reporting period.