



1250 West Century Avenue

Mailing Address:

P.O. Box 5601

Bismarck, ND 58506-5601

(701) 530-1600

August 7, 2025

Debbie-Anne Reese, Secretary
Federal Energy Regulatory Commission
888 First Street, N.E., Room 1A
Washington, D.C. 20426

Re: WBI Energy Transmission, Inc.
Wahpeton Expansion Project
Docket No. CP22-466-000
Weekly Status Report No. 76

Dear Ms. Reese:

WBI Energy Transmission, Inc. (WBI Energy) herewith submits its Weekly Status Report No. 76 for the Wahpeton Expansion Project, in compliance with Environmental Condition 9 of the Appendix to the Federal Energy Regulatory Commission's October 23, 2023 Order Issuing Certificate in the above referenced docket.

The attached report addresses the status of the project from July 28, 2025 to August 3, 2025.

Should you have any questions or comments regarding this filing, please call the undersigned at (701) 530-1563.

Sincerely,

/s/ Lori Myerchin

Lori Myerchin
Vice President, Regulatory Affairs
and Transportation Services

Attachment

cc: via email
Jennifer Fink FERC
Dawn Ramsey, FERC
Official Service List



WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
 Project Status Report No. 76
 Reporting Period: 07-28-2025 – 08-03-2025

A. Update on Federal Authorizations

- WBI Energy has obtained all necessary federal permits and authorizations required for construction of the Wahpeton Expansion Project.
- On November 26, 2024, FERC granted approval to place the Project into service. WBI Energy placed Project facilities into service on December 1, 2024.

B. Construction Status – Pipeline Facilities

- Environmental Inspectors continue to conduct onsite environmental training as needed.

TABLE 1-1
Wahpeton Expansion Pipeline

Work Completed during Reporting Period:

- Continued cleanup/restoration activities along construction right-of-way, as conditions allowed.
- Continued installation and maintenance of erosion control devices, as necessary.

Activity	Total % Completed This Period	% of Total Job Completed	Comments
Pipeline			
Clearing / Grading		100%	
Stringing		100%	
Bending		100%	
Welding		100%	
Joint Coating		100%	
Ditching		100%	
Lowering		100%	
Backfill		100%	
Bores		68 of 68	
Cleanup	<1%	99%	Installed erosion control blankets on slopes of bar ditches. Removed stakes and signage.
Seeding ¹	0%	98%	
Final Tie-in and Commissioning		100%	
Hydrostatic Testing		2 of 2	
Appurtenant Facilities²			
Valve Site #1 and Pig Launcher / Receiver #1 at MP 0.0		2 of 2	
Cleanup/Restoration		100%	
Valve Site #2 and Pig Launcher / Receiver #2 at MP 11.6		2 of 2	
Cleanup/Restoration		100%	
Valve Site #3 at MP 23.4		1 of 1	
Cleanup/Restoration		100%	

¹ Remaining seeding of CRP parcels along construction ROW will be completed in August 2025 to comply with the program's seeding window requirements.

² Continue follow-up restoration work, as needed. Permanent fencing at Valve Sites 2, 4, 5, and 6 will be installed in August 2025.



WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
 Project Status Report No. 76
 Reporting Period: 07-28-2025 – 08-03-2025

Valve Site #4 at MP 31.3		1 of 1	
Cleanup/Restoration		100%	
Valve Site #5 and Pig Launcher / Receiver #3 at MP 39.5		2 of 2	
Cleanup/Restoration		100%	
Valve Site #6 at MP 48.9		1 of 1	
Cleanup/Restoration	0%	99%	
Valve Site #7 and Pig Launcher / Receiver #4 at MP 60.5		2 of 2	
Cleanup/Restoration		100%	
Work Planned for next Reporting Period and Schedule Changes: <ul style="list-style-type: none"> Continue follow-up cleanup/restoration activities along the construction right-of-way, as needed. Continue installation and maintenance of erosion control devices, as necessary. Begin installation of fencing at Valve Sites 2, 4, 5, and 6. 			
Problem Areas, Corrective Actions and Effectiveness: None			
Non-Compliance Issues, Corrective Actions and Effectiveness: None			
Non-Compliance Issues from Federal, State or Local Permitting Agencies and Responses: <ul style="list-style-type: none"> No non-compliance issues were identified during reporting period. Copies included: Not applicable			
Landowner Issues: None			
Date	Milepost / Alignment Sheet #	Problem/Concern	Corrective Action

WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
Project Status Report No. 76
Reporting Period: 07-28-2025 – 08-03-2025



Date: 07/28/2025

Location: Sta. No. 2987+00 and
Farm Tap.

Notes: Dewatered and recontoured
a bar ditch prior to seeding and
installing erosion control blankets
along construction right-of-way.



Date: 07/28/2025

Location: Sta. No. 2987+00 and
Farm Tap.

Notes: Installing erosion control
devices adjacent to recontoured bar
ditch along construction right-of-
way.

WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
Project Status Report No. 76
Reporting Period: 07-28-2025 – 08-03-2025



Date: 07/29/2025

Location: Sta. No. 2987+00 and
Farm Tap.

Notes: Began repairing bar ditch
along construction right-of-way.



Date: 07/30/2025

Location: Sta. No. 2987+00 and
Farm Tap.

Notes: Continue to recontour bar
ditch to grade prior to seeding and
installing erosion control blankets
along construction right-of-way.

WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
Project Status Report No. 76
Reporting Period: 07-28-2025 – 08-03-2025



Date: 07/30/2025

Location: Sta. No. 2987+00 and
Farm Tap.

Notes: Installed erosion control
blankets on slopes of bar ditches
along construction right-of-way.



Date: 08/02/2025

Location: Sta. No. 1812+00

Notes: Revegetation of open
rangeland along the construction
right-of-way.



WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
Project Status Report No. 76
Reporting Period: 07-28-2025 – 08-03-2025



Date: 08/02/2025

Location: Sta. No. 1860+00.

Notes: Removal of remaining construction flagging along the construction right-of-way.



WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
 Project Status Report No. 76
 Reporting Period: 07-28-2025 – 08-03-2025

C. Construction Status – Aboveground Facilities

TABLE 2-1
Modifications at Mapleton Compressor Station

Work Completed during Reporting Period:

- No work was completed during this reporting period.

Activity	Total % Completed This Period	% of Total Job Completed	Comments
Install Aboveground Station Piping		100%	
Install Belowground Station Piping		100%	
Cleanup / Restoration		100%	

Work Planned for next Reporting Period and Schedule Changes:

- No work is planned for the next reporting period

Problem Areas, Corrective Actions and Effectiveness:

- No problem areas were identified during reporting period.

Non-Compliance Issues, Corrective Actions and Effectiveness:

- No non-compliance issues were identified during reporting period.

Non-Compliance Issues from Federal, State or Local Permitting Agencies and Responses:

- No non-compliance issues were identified during reporting period.

Copies included: Not applicable

Landowner Issues: None

Date	Name	Milepost / Alignment Sheet #	Problem/Concern	Corrective Action



WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
 Project Status Report No. 76
 Reporting Period: 07-28-2025 – 08-03-2025

TABLE 2-2
MDU- Kindred Border Station

Work Completed during Reporting Period:

- No work was completed during this reporting period.

Activity	Total % Completed This Period	% of Total Job Completed	Comments
Initial Site Work		100%	
Concrete Work		100%	
Install Aboveground Piping		100%	
Install Belowground Piping		100%	
Install Buildings		100%	
Cleanup / Restoration ³		100%	
Install Security Fence		100%	

Work Planned for next Reporting Period and Schedule Changes:

- No work is planned for the next reporting period.

Problem Areas, Corrective Actions and Effectiveness:

- No problem areas were identified during reporting period.

Non-Compliance Issues, Corrective Actions and Effectiveness:

- No non-compliance issues were identified during reporting period.

Non-Compliance Issues from Federal, State or Local Permitting Agencies and Responses:

- No non-compliance issues were identified during reporting period.

Copies included: Not applicable

Landowner Issues: None

Date	Name	Milepost / Alignment Sheet #	Problem/Concern	Corrective Action

³ Continue follow-up restoration work, as needed.

WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
 Project Status Report No. 76
 Reporting Period: 07-28-2025 – 08-03-2025

TABLE 2-3
MDU- Wahpeton Border Station

Work Completed during Reporting Period:

- No work was completed during this reporting period.

Activity	Total % Completed This Period	% of Total Job Completed	Comments
Initial Site Work		100%	
Concrete Work		100%	
Install Aboveground Piping		100%	
Install Belowground Piping		100%	
Install Buildings		100%	
Cleanup / Restoration ⁴		100%	
Install Security Fence		100%	

Work Planned for next Reporting Period and Schedule Changes:

- No work is planned for the next reporting period.

Problem Areas, Corrective Actions and Effectiveness:

- No problem areas were identified during reporting period.

Non-Compliance Issues, Corrective Actions and Effectiveness:

- No non-compliance issues were identified during reporting period.

Non-Compliance Issues from Federal, State or Local Permitting Agencies and Responses:

- No non-compliance issues were identified during reporting period.

Copies included: Not applicable

Landowner Issues: None

Date	Name	Milepost / Alignment Sheet #	Problem/Concern	Corrective Action

⁴ Continue follow-up restoration work, as needed.



WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
Project Status Report No. 76
Reporting Period: 07-28-2025 – 08-03-2025

D. Changes to Stream Crossings or Work in Environmental Sensitive Areas

TABLE 3
Changes to Stream Crossings or
Work in Environmental Sensitive Areas

Schedule changes to stream crossings.

- None during reporting period.

Schedule changes for work in other environmentally sensitive areas.

- None during reporting period.