



1250 West Century Avenue

Mailing Address:

P.O. Box 5601

Bismarck, ND 58506-5601

(701) 530-1600

September 4, 2025

Debbie-Anne Reese, Secretary
Federal Energy Regulatory Commission
888 First Street, N.E., Room 1A
Washington, D.C. 20426

Re: WBI Energy Transmission, Inc.
Wahpeton Expansion Project
Docket No. CP22-466-000
Weekly Status Report No. 80

Dear Ms. Reese:

WBI Energy Transmission, Inc. (WBI Energy) herewith submits its Weekly Status Report No. 80 for the Wahpeton Expansion Project, in compliance with Environmental Condition 9 of the Appendix to the Federal Energy Regulatory Commission's October 23, 2023 Order Issuing Certificate in the above referenced docket.

The attached report addresses the status of the project from August 25, 2025 to August 31, 2025.

Should you have any questions or comments regarding this filing, please call the undersigned at (701) 530-1563.

Sincerely,

/s/ Lori Myerchin

Lori Myerchin
Vice President, Regulatory Affairs
and Transportation Services

Attachment

cc: via email
Jennifer Fink FERC
Dawn Ramsey, FERC
Official Service List

WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
Project Status Report No. 80
Reporting Period: 08-25-2025 – 08-31-2025

A. Update on Federal Authorizations

- WBI Energy has obtained all necessary federal permits and authorizations required for construction of the Wahpeton Expansion Project.
- On November 26, 2024, FERC granted approval to place the Project into service. WBI Energy placed Project facilities into service on December 1, 2024.

B. Construction Status – Pipeline Facilities

TABLE 1-1 Wahpeton Expansion Pipeline			
Work Completed during Reporting Period:			
<ul style="list-style-type: none"> • Continued seeding bar ditches. • Continued follow-up restoration work along construction right-of-way and valve sites, as necessary. • Continued maintenance and installation of erosion control devices. 			
Activity	Total % Completed This Period	% of Total Job Completed	Comments
Pipeline			
Clearing / Grading		100%	
Stringing		100%	
Bending		100%	
Welding		100%	
Joint Coating		100%	
Ditching		100%	
Lowering		100%	
Backfill		100%	
Bores		68 of 68	
Cleanup	<1%	99%	
Seeding ¹	1%	99%	
Final Tie-in and Commissioning		100%	
Hydrostatic Testing		2 of 2	
Appurtenant Facilities			
Valve Site #1 and Pig Launcher / Receiver #1 at MP 0.0		2 of 2	
Cleanup/Restoration		100%	
Valve Site #2 and Pig Launcher / Receiver #2 at MP 11.6		2 of 2	
Cleanup/Restoration		100%	
Valve Site #3 at MP 23.4		1 of 1	
Cleanup/Restoration		100%	
Valve Site #4 at MP 31.3		1 of 1	
Cleanup/Restoration		100%	
Valve Site #5 and Pig Launcher / Receiver #3 at MP 39.5		2 of 2	
Cleanup/Restoration		100%	
Valve Site #6 at MP 48.9		1 of 1	

¹ Seeding of remaining open range parcels and bar ditches along construction ROW, and additional temporary workspaces at Valve Sites 2, 3, 4 and 5 will be completed in September 2025, as conditions allow.

WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
Project Status Report No. 80
Reporting Period: 08-25-2025 – 08-31-2025

Cleanup/Restoration		100%	
Valve Site #7 and Pig Launcher / Receiver #4 at MP 60.5		2 of 2	
Cleanup/Restoration		100%	
Work Planned for next Reporting Period and Schedule Changes: <ul style="list-style-type: none"> Continue seeding, as conditions allow. Continue maintenance of erosion control devices, as necessary. Continue follow-up restoration work along construction right-of-way and valve sites, as necessary. 			
Problem Areas, Corrective Actions and Effectiveness: None			
Non-Compliance Issues, Corrective Actions and Effectiveness: None			
Non-Compliance Issues from Federal, State or Local Permitting Agencies and Responses: <ul style="list-style-type: none"> No non-compliance issues were identified during reporting period. Copies included: Not applicable			
Landowner Issues: None			
Date	Milepost / Alignment Sheet #	Problem/Concern	Corrective Action



Date: 08/25/2025

Location: Sta. No. 1764+00

Notes: Removal of filter bag after dewatering open rangeland along construction right-of-way prior to seeding.

WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
Project Status Report No. 80
Reporting Period: 08-25-2025 – 08-31-2025



Date: 08/25/2025

Location: Sta. No. 1908+00

Notes: Raking seed into bare spots
along construction right-of-way.



Date: 08/25/2025

Location: Sta. No. 2412+00

Notes: Setting up dewatering
equipment prior to follow-up
restoration work along
construction right-of-way.

WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
Project Status Report No. 80
Reporting Period: 08-25-2025 – 08-31-2025



Date: 08/26/2025

Location: Sta. No. 2987+00 and
Farm Tap.

Notes: Removing erosion control
blankets prior to follow-up
restoration to recontour bar ditch
along construction right-of-way.



Date: 08/26/2025

Location: Sta. No. 3083+00

Notes: Recontouring bar ditch
prior to seeding along construction
right-of-way.

WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
Project Status Report No. 80
Reporting Period: 08-25-2025 – 08-31-2025



Date: 08/27/2025

Location: Sta. No. 2987+00 and
Farm Tap.

Notes: Installing erosion control
blankets on recontoured slopes of
seeded bar ditch along construction
right-of-way.



Date: 08/28/2025

Location: Sta. No. 2740+00

Notes: Repairing road approach
along construction right-of-way.

WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
Project Status Report No. 80
Reporting Period: 08-25-2025 – 08-31-2025



Date: 08/28/2025

Location: Sta. No. 2740+00

Notes: Repaired road approach
along construction right-of-way.



Date: 08/29/2025

Location: Sta. No. 2553+00

Notes: Recontouring bar ditch
prior to seeding along construction
right-of-way.

WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
Project Status Report No. 80
Reporting Period: 08-25-2025 – 08-31-2025



Date: 08/29/2025

Location: Sta. No. 2553+00

Notes: Recontoured and seeded bar ditch along construction right-of-way.



Date: 08/30/2025

Location: Sta. No. 2320+00

Notes: Recontouring bar ditch prior to seeding along construction right-of-way.

WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
Project Status Report No. 80
Reporting Period: 08-25-2025 – 08-31-2025



Date: 08/30/2025

Location: Sta. No. 2331+00

Notes: Removing weeds prior to
recontouring and seeding bar ditch
along construction right-of-way.



WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
 Project Status Report No. 80
 Reporting Period: 08-25-2025 – 08-31-2025

C. Construction Status – Aboveground Facilities

TABLE 2-1 Modifications at Mapleton Compressor Station				
Work Completed during Reporting Period: <ul style="list-style-type: none"> No work was completed during this reporting period. 				
Activity	Total % Completed This Period	% of Total Job Completed	Comments	
Install Aboveground Station Piping		100%		
Install Belowground Station Piping		100%		
Cleanup / Restoration		100%		
Work Planned for next Reporting Period and Schedule Changes: <ul style="list-style-type: none"> No work is planned for the next reporting period. 				
Problem Areas, Corrective Actions and Effectiveness: <ul style="list-style-type: none"> No problem areas were identified during reporting period. 				
Non-Compliance Issues, Corrective Actions and Effectiveness: <ul style="list-style-type: none"> No non-compliance issues were identified during reporting period. 				
Non-Compliance Issues from Federal, State or Local Permitting Agencies and Responses: <ul style="list-style-type: none"> No non-compliance issues were identified during reporting period. Copies included: Not applicable				
Landowner Issues: None				
Date	Name	Milepost / Alignment Sheet #	Problem/Concern	Corrective Action



WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
 Project Status Report No. 80
 Reporting Period: 08-25-2025 – 08-31-2025

TABLE 2-2
MDU- Kindred Border Station

Work Completed during Reporting Period:

- No work was completed during this reporting period.

Activity	Total % Completed This Period	% of Total Job Completed	Comments
Initial Site Work		100%	
Concrete Work		100%	
Install Aboveground Piping		100%	
Install Belowground Piping		100%	
Install Buildings		100%	
Cleanup / Restoration		100%	
Install Security Fence		100%	

Work Planned for next Reporting Period and Schedule Changes:

- No work is planned for the next reporting period.

Problem Areas, Corrective Actions and Effectiveness:

- No problem areas were identified during reporting period.

Non-Compliance Issues, Corrective Actions and Effectiveness:

- No non-compliance issues were identified during reporting period.

Non-Compliance Issues from Federal, State or Local Permitting Agencies and Responses:

- No non-compliance issues were identified during reporting period.

Copies included: Not applicable

Landowner Issues: None

Date	Name	Milepost / Alignment Sheet #	Problem/Concern	Corrective Action



WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
 Project Status Report No. 80
 Reporting Period: 08-25-2025 – 08-31-2025

TABLE 2-3
MDU- Wahpeton Border Station

Work Completed during Reporting Period:

- Resumed follow-up restoration work.

Activity	Total % Completed This Period	% of Total Job Completed	Comments
Initial Site Work		100%	
Concrete Work		100%	
Install Aboveground Piping		100%	
Install Belowground Piping		100%	
Install Buildings		100%	
Cleanup / Restoration		100%	
Install Security Fence		100%	

Work Planned for next Reporting Period and Schedule Changes:

- No work is planned for the next reporting period.

Problem Areas, Corrective Actions and Effectiveness:

- No problem areas were identified during reporting period.

Non-Compliance Issues, Corrective Actions and Effectiveness:

- No non-compliance issues were identified during reporting period.

Non-Compliance Issues from Federal, State or Local Permitting Agencies and Responses:

- No non-compliance issues were identified during reporting period.

Copies included: Not applicable

Landowner Issues: None

Date	Name	Milepost / Alignment Sheet #	Problem/Concern	Corrective Action

WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
Project Status Report No. 80
Reporting Period: 08-25-2025 – 08-31-2025



Date: 08/26/2025

Location: MDU – Wahpeton
Border Station and Valve Site 7.

Notes: Removing discharged
material and resuming follow-up
restoration work along seeded
station perimeter.



Date: 08/26/2025

Location: MDU – Wahpeton
Border Station and Valve Site 7.

Notes: Reseeding after follow-up
restoration work along seeded
station perimeter.



WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
Project Status Report No. 80
Reporting Period: 08-25-2025 – 08-31-2025

D. Changes to Stream Crossings or Work in Environmental Sensitive Areas

TABLE 3
Changes to Stream Crossings or
Work in Environmental Sensitive Areas

Schedule changes to stream crossings.

- None during reporting period.

Schedule changes for work in other environmentally sensitive areas.

- None during reporting period.