



---

1250 West Century Avenue

Mailing Address:

P.O. Box 5601

Bismarck, ND 58506-5601

(701) 530-1600

June 19, 2025

Debbie-Anne Reese, Secretary  
Federal Energy Regulatory Commission  
888 First Street, N.E., Room 1A  
Washington, D.C. 20426

Re: WBI Energy Transmission, Inc.  
Wahpeton Expansion Project  
Docket No. CP22-466-000  
Weekly Status Report No. 69

Dear Ms. Reese:

WBI Energy Transmission, Inc. (WBI Energy) herewith submits its Weekly Status Report No. 69 for the Wahpeton Expansion Project, in compliance with Environmental Condition 9 of the Appendix to the Federal Energy Regulatory Commission's October 23, 2023 Order Issuing Certificate in the above referenced docket.

The attached report addresses the status of the project from June 9, 2025 to June 15, 2025.

Should you have any questions or comments regarding this filing, please call the undersigned at (701) 530-1563.

Sincerely,

/s/ Lori Myerchin

Lori Myerchin  
Vice President, Regulatory Affairs  
and Transportation Services

Attachment

cc: via email  
Jennifer Fink FERC  
Dawn Ramsey, FERC  
Official Service List



**WBI Energy Transmission, Inc.**  
**Wahpeton Expansion Project**  
**FERC Docket No. CP22-466-000**  
 Project Status Report No. 69  
 Reporting Period: 06-09-2025 – 06-15-2025

**A. Update on Federal Authorizations**

- WBI Energy has obtained all necessary federal permits and authorizations required for construction of the Wahpeton Expansion Project.
- On November 26, 2024, FERC granted approval to place the Project into service. WBI Energy placed Project facilities into service on December 1, 2024.

**B. Construction Status – Pipeline Facilities**

- Environmental Inspectors continue to conduct onsite environmental training as needed.

**TABLE 1-1**  
**Wahpeton Expansion Pipeline**

**Work Completed during Reporting Period:**

- Completed cleanup/restoration activities at the laydown yard.
- Continued cleanup/restoration activities at the valve sites, anomaly investigations, and along construction right-of-way.
- Re-staked the approved construction right-of-way for the remaining anomaly (ACVG) dig near end of Bore 64.
- Began removal of topsoil within approved construction right-of-way for remaining ACVG investigation.
- Continued installation and maintenance of Project signage and erosion control devices, as conditions allowed.
- Continued seeding remaining construction right-of-way.  
 Approximately 10.5 acres (out of 70 acres requiring seeding) remain to be seeded.

Activity	Total % Completed This Period	% of Total Job Completed	Comments
<b>Pipeline</b>			
Clearing / Grading		100%	
Stringing		100%	
Bending		100%	
Welding		100%	
Joint Coating		100%	
Ditching		100%	
Lowering		100%	
Backfill		100%	
Bores		68 of 68	
Cleanup	1%	95%	
Seeding	10%	85%	
Final Tie-in and Commissioning		100%	
Hydrostatic Testing		2 of 2	



**WBI Energy Transmission, Inc.**  
**Wahpeton Expansion Project**  
**FERC Docket No. CP22-466-000**  
 Project Status Report No. 69  
 Reporting Period: 06-09-2025 – 06-15-2025

<b>Appurtenant Facilities <sup>1</sup></b>			
Valve Site #1 and Pig Launcher / Receiver #1 at MP 0.0		2 of 2	
Cleanup/Restoration		100%	
Valve Site #2 and Pig Launcher / Receiver #2 at MP 11.6		2 of 2	
Cleanup/Restoration	0%	97%	
Valve Site #3 at MP 23.4		1 of 1	
Cleanup/Restoration	0%	96%	
Valve Site #4 at MP 31.3		1 of 1	
Cleanup/Restoration	5%	65%	Continued restoration of station perimeter.
Valve Site #5 and Pig Launcher / Receiver #3 at MP 39.5		2 of 2	
Cleanup/Restoration	1%	91%	Continued restoration of station perimeter.
Valve Site #6 at MP 48.9		1 of 1	
Cleanup/Restoration	0%	96%	
Valve Site #7 and Pig Launcher / Receiver #4 at MP 60.5		2 of 2	
Cleanup/Restoration	0%	96%	
<b>Work Planned for next Reporting Period and Schedule Changes:</b> <ul style="list-style-type: none"> <li>Complete staking additional temporary workspace requested in a variance request for the remaining anomaly investigation near end of Bore 64.</li> <li>Continue cleanup/restoration activities at valve sites and along construction right-of-way.</li> <li>Continue installation and maintenance of Project signage and erosion control devices, as necessary.</li> <li>Continue reseeding remaining construction right-of-way and valve site perimeters, as conditions allow.</li> </ul>			
<b>Problem Areas, Corrective Actions and Effectiveness:</b> None			
<b>Non-Compliance Issues, Corrective Actions and Effectiveness:</b> None			
<b>Non-Compliance Issues from Federal, State or Local Permitting Agencies and Responses:</b> <ul style="list-style-type: none"> <li>No non-compliance issues were identified during reporting period.</li> </ul> Copies included: Not applicable			
<b>Landowner Issues:</b> None			
<b>Date</b>	<b>Milepost / Alignment Sheet #</b>	<b>Problem/Concern</b>	<b>Corrective Action</b>

<sup>1</sup> Remaining pad construction and cleanup/restoration at Valve Sites 2, 3, 4, 5, 6, and 7 include the spreading of gravel and seeding of the valve site perimeters and will be completed in the summer of 2025. Permanent fencing at Valve Sites 2, 4, 5, and 6 will be installed in the summer of 2025.



**WBI Energy Transmission, Inc.**  
**Wahpeton Expansion Project**  
**FERC Docket No. CP22-466-000**  
Project Status Report No. 69  
Reporting Period: 06-09-2025 – 06-15-2025



Date: 06/09/2025

Location: 4 Suns Contractor Yard

Notes: Laydown yard after removing construction debris.



Date: 06/09/2025

Location: Sta. No. 721+00

Notes: Cleanup of construction debris along construction right-of-way.



**WBI Energy Transmission, Inc.**  
**Wahpeton Expansion Project**  
**FERC Docket No. CP22-466-000**  
Project Status Report No. 69  
Reporting Period: 06-09-2025 – 06-15-2025



Date: 06/09/2025

Location: Sta. No. 1655+00 and  
Valve Site 4.

Notes: Removal of excess sand to  
prepare station perimeter for  
seeding.



Date: 06/10/2025

Location: Sta. No. 1655+00 and  
Valve Site 4.

Notes: Spread topsoil prior to  
seeding station perimeter.

**WBI Energy Transmission, Inc.**  
**Wahpeton Expansion Project**  
**FERC Docket No. CP22-466-000**  
Project Status Report No. 69  
Reporting Period: 06-09-2025 – 06-15-2025



Date: 06/10/2025

Location: Sta. No. 1879+00

Notes: Repaired fence after  
reseeding open rangeland along  
construction right-of-way.



Date: 06/10/2025

Location: Sta. No. 1910+00

Notes: Disced open rangeland  
along construction right-of-way  
prior to reseeding.



**WBI Energy Transmission, Inc.**  
**Wahpeton Expansion Project**  
**FERC Docket No. CP22-466-000**  
Project Status Report No. 69  
Reporting Period: 06-09-2025 – 06-15-2025



Date: 06/11/2025

Location: Sta. No. 1655+00 and  
Valve Site 4.

Notes: Grading topsoil prior to  
seeding station perimeter.



Date: 06/11/2025

Location: Sta. No. 3060+00

Notes: Spreading topsoil after  
pipeline anomaly investigation  
along construction right-of-way.

**WBI Energy Transmission, Inc.**  
**Wahpeton Expansion Project**  
**FERC Docket No. CP22-466-000**  
Project Status Report No. 69  
Reporting Period: 06-09-2025 – 06-15-2025



Date: 06/12/2025

Location: Sta. No. 1655+00 and  
Valve Site 4.

Notes: Grading topsoil prior to  
seeding station perimeter.



Date: 06/12/2025

Location: Sta. No. 2986+00

Notes: Replaced topsoil after  
pipeline anomaly investigation  
along construction right-of-way.  
Farm tap to the right.



**WBI Energy Transmission, Inc.**  
**Wahpeton Expansion Project**  
**FERC Docket No. CP22-466-000**  
Project Status Report No. 69  
Reporting Period: 06-09-2025 – 06-15-2025



Date: 06/14/2025

Location: Sta. No. 2090+00 and  
Valve Site 5.

Notes: Grading topsoil of station  
perimeter prior to seeding.



Date: 06/14/2025

Location: Sta. No. 2090+00 and  
Valve Site 5.

Notes: Grading station pad.

Valve 5 - Compacting Pad

Wahpeton Expansion Project  
14 Jun 2025, 2:23:03 PM

**WBI Energy Transmission, Inc.**  
**Wahpeton Expansion Project**  
**FERC Docket No. CP22-466-000**  
Project Status Report No. 69  
Reporting Period: 06-09-2025 – 06-15-2025



Date: 06/14/2025

Location: Sta. No. 2736+00 and  
Bore 64.

Notes: Stripping topsoil for access  
to final pipeline anomaly  
investigation (in background)  
along approved construction right-  
of-way.





**WBI Energy Transmission, Inc.**  
**Wahpeton Expansion Project**  
**FERC Docket No. CP22-466-000**  
 Project Status Report No. 69  
 Reporting Period: 06-09-2025 – 06-15-2025

**C. Construction Status – Aboveground Facilities**

TABLE 2-1

Modifications at Mapleton Compressor Station

Work Completed during Reporting Period:

No work was completed during this reporting period.

Activity	Total % Completed This Period	% of Total Job Completed	Comments
Install Aboveground Station Piping		100%	
Install Belowground Station Piping		100%	
Cleanup / Restoration <sup>2</sup>		100%	

Work Planned for next Reporting Period and Schedule Changes:

No work is planned for the next reporting period.

Problem Areas, Corrective Actions and Effectiveness:

No problem areas were identified during reporting period.

Non-Compliance Issues, Corrective Actions and Effectiveness:

No non-compliance issues were identified during reporting period.

Non-Compliance Issues from Federal, State or Local Permitting Agencies and Responses:

No non-compliance issues were identified during reporting period.

Copies included: Not applicable

Landowner Issues: None

Date	Name	Milepost / Alignment Sheet #	Problem/Concern	Corrective Action

<sup>2</sup> Final cleanup and restoration will be in conjunction with Block Valve #1 and Pig Launcher / Receiver #1 within the compressor station yard.



**WBI Energy Transmission, Inc.**  
**Wahpeton Expansion Project**  
**FERC Docket No. CP22-466-000**  
 Project Status Report No. 69  
 Reporting Period: 06-09-2025 – 06-15-2025

**TABLE 2-2**  
**MDU- Kindred Border Station**

**Work Completed during Reporting Period:**

- No work was completed during this reporting period.

Activity	Total % Completed This Period	% of Total Job Completed	Comments
Initial Site Work	0%	99%	4/
Concrete Work		100%	
Install Aboveground Piping		100%	
Install Belowground Piping		100%	
Install Buildings		100%	
Cleanup / Restoration <sup>3</sup>	0%	96%	
Install Security Fence		100%	

**Work Planned for next Reporting Period and Schedule Changes:**

- Continue initial site work and cleanup/restoration activities.

**Problem Areas, Corrective Actions and Effectiveness:**

- No problem areas were identified during reporting period.

**Non-Compliance Issues, Corrective Actions and Effectiveness:**

- No non-compliance issues were identified during reporting period.

**Non-Compliance Issues from Federal, State or Local Permitting Agencies and Responses:**

- No non-compliance issues were identified during reporting period.

Copies included: Not applicable

**Landowner Issues: None**

Date	Name	Milepost / Alignment Sheet #	Problem/Concern	Corrective Action

<sup>3</sup> Remaining initial site work, cleanup, and restoration will be completed in conjunction with Block Valve #3 within the border station yard.





**WBI Energy Transmission, Inc.**  
**Wahpeton Expansion Project**  
**FERC Docket No. CP22-466-000**  
 Project Status Report No. 69  
 Reporting Period: 06-09-2025 – 06-15-2025

**TABLE 2-3**  
**MDU- Wahpeton Border Station**

**Work Completed during Reporting Period:**

- No work was completed during this reporting period.

Activity	Total % Completed This Period	% of Total Job Completed	Comments
Initial Site Work	0%	98%	5/
Concrete Work		100%	
Install Aboveground Piping		100%	
Install Belowground Piping		100%	
Install Buildings		100%	
Cleanup / Restoration <sup>4</sup>	0%	95%	Seeding of the site perimeters will be completed in the summer of 2025.
Install Security Fence		100%	

**Work Planned for next Reporting Period and Schedule Changes:**

- Continue cleanup/restoration activities.

**Problem Areas, Corrective Actions and Effectiveness:**

- No problem areas were identified during reporting period.

**Non-Compliance Issues, Corrective Actions and Effectiveness:**

- No non-compliance issues were identified during reporting period.

**Non-Compliance Issues from Federal, State or Local Permitting Agencies and Responses:**

- No non-compliance issues were identified during reporting period.

Copies included: Not applicable

**Landowner Issues: None**

Date	Name	Milepost / Alignment Sheet #	Problem/Concern	Corrective Action

<sup>4</sup> Remaining initial site work and cleanup, and restoration will be completed in conjunction with Block Valve #7 within the border station yard.



**WBI Energy Transmission, Inc.**  
**Wahpeton Expansion Project**  
**FERC Docket No. CP22-466-000**  
Project Status Report No. 69  
Reporting Period: 06-09-2025 – 06-15-2025

**D. Changes to Stream Crossings or Work in Environmental Sensitive Areas**

**TABLE 3**  
**Changes to Stream Crossings or**  
**Work in Environmental Sensitive Areas**

**Schedule changes to stream crossings.**

- None during reporting period.

**Schedule changes for work in other environmentally sensitive areas.**

- None during reporting period.