



**WBI Energy Transmission, Inc.  
Wahpeton Expansion Project  
FERC Docket No. CP22-466-000**

Project Status Report No. 82  
Reporting Period: 09-08-2025 – 09-14-2025

**A. Update on Federal Authorizations**

- WBI Energy has obtained all necessary federal permits and authorizations required for construction of the Wahpeton Expansion Project.
- On November 26, 2024, FERC granted approval to place the Project into service. WBI Energy placed Project facilities into service on December 1, 2024.

**B. Construction Status – Pipeline Facilities**

- Environmental Inspector continues to conduct onsite environmental training, as needed.

**TABLE 1-1  
Wahpeton Expansion Pipeline**

**Work Completed during Reporting Period:**

- Completed seeding bar ditches and road approaches.
- Continued follow-up restoration work along construction right-of-way, as necessary.

<b>Activity</b>	<b>Total % Completed This Period</b>	<b>% of Total Job Completed</b>	<b>Comments</b>
<b>Pipeline</b>			
Clearing / Grading		100%	
Stringing		100%	
Bending		100%	
Welding		100%	
Joint Coating		100%	
Ditching		100%	
Lowering		100%	
Backfill		100%	
Bores		68 of 68	
Cleanup <sup>1</sup>	<1%	99%	Regrading of ATWS at valve sites remain.
Seeding <sup>1</sup>	<1%	99%	Seeding of ATWS at valve sites remain.
Final Tie-in and Commissioning		100%	
Hydrostatic Testing		2 of 2	
<b>Appurtenant Facilities</b>			
Valve Site #1 and Pig Launcher / Receiver #1 at MP 0.0		2 of 2	
Cleanup/Restoration		100%	
Valve Site #2 and Pig Launcher / Receiver #2 at MP 11.6		2 of 2	
Cleanup/Restoration		100%	
Valve Site #3 at MP 23.4		1 of 1	
Cleanup/Restoration		100%	
Valve Site #4 at MP 31.3		1 of 1	
Cleanup/Restoration		100%	
Valve Site #5 and Pig Launcher / Receiver #3 at MP 39.5		2 of 2	

<sup>1</sup> Remaining regrading and seeding of additional temporary workspaces at Valve Sites 2, 3, 4 and 5 will be completed in September 2025, as conditions allow.



**WBI Energy Transmission, Inc.**  
**Wahpeton Expansion Project**  
**FERC Docket No. CP22-466-000**  
 Project Status Report No. 82  
 Reporting Period: 09-08-2025 – 09-14-2025

Cleanup/Restoration		100%	
Valve Site #6 at MP 48.9		1 of 1	
Cleanup/Restoration		100%	
Valve Site #7 and Pig Launcher / Receiver #4 at MP 60.5		2 of 2	
Cleanup/Restoration		100%	
<b>Work Planned for next Reporting Period and Schedule Changes:</b>			
<ul style="list-style-type: none"> <li>• Continue seeding and cleanup, as conditions allow.</li> <li>• Continue maintenance of erosion control devices, as necessary.</li> <li>• Continue follow-up restoration work along construction right-of-way and valve sites, as necessary.</li> </ul>			
<b>Problem Areas, Corrective Actions and Effectiveness:</b> None			
<b>Non-Compliance Issues, Corrective Actions and Effectiveness:</b> None			
<b>Non-Compliance Issues from Federal, State or Local Permitting Agencies and Responses:</b>			
<ul style="list-style-type: none"> <li>• No non-compliance issues were identified during reporting period.</li> </ul> Copies included: Not applicable			
<b>Landowner Issues:</b> None			
Date	Milepost / Alignment Sheet #	Problem/Concern	Corrective Action



Date: 09/09/2025

Location: Sta. No. 1306+00

Notes: Using harrow to prepare seed bed prior to seeding bar ditch along construction right-of-way.



**WBI Energy Transmission, Inc.**  
**Wahpeton Expansion Project**  
**FERC Docket No. CP22-466-000**  
Project Status Report No. 82  
Reporting Period: 09-08-2025 – 09-14-2025



Date: 09/09/2025

Location: Sta. No. 1460+00

Notes: Seeded bar ditch along construction right-of-way.



Date: 09/09/2025

Location: Sta. No. 1494+00

Notes: Cutting weeds prior to using harrow to prepare seed bed of bar ditch along construction right-of-way.

**WBI Energy Transmission, Inc.**  
**Wahpeton Expansion Project**  
**FERC Docket No. CP22-466-000**  
Project Status Report No. 82  
Reporting Period: 09-08-2025 – 09-14-2025



Date: 09/10/2025

Location: Sta. No. 669+00

Notes: Using harrow to prepare seed bed prior to seeding bar ditch along construction right-of-way.



Date: 09/10/2025

Location: Sta. No. 830+00

Notes: Seeded bar ditch along construction right-of-way.



**WBI Energy Transmission, Inc.**  
**Wahpeton Expansion Project**  
**FERC Docket No. CP22-466-000**  
Project Status Report No. 82  
Reporting Period: 09-08-2025 – 09-14-2025



Date: 09/11/2025

Location: Sta. No. 799+00

Notes: Recontouring slope prior to seeding bar ditch along construction right-of-way.



Date: 09/11/2025

Location: Sta. No. 1655+00 and Valve Site 4.

Notes: Mowed weeds prior to recontouring and seeding additional temporary workspace of valve site along construction right-of-way.



**WBI Energy Transmission, Inc.**  
**Wahpeton Expansion Project**  
**FERC Docket No. CP22-466-000**  
 Project Status Report No. 82  
 Reporting Period: 09-08-2025 – 09-14-2025

**C. Construction Status – Aboveground Facilities**

<b>TABLE 2-1</b> <b>Modifications at Mapleton Compressor Station</b>				
<b>Work Completed during Reporting Period:</b> <ul style="list-style-type: none"> <li>No work was completed during this reporting period.</li> </ul>				
<b>Activity</b>	<b>Total % Completed This Period</b>	<b>% of Total Job Completed</b>	<b>Comments</b>	
Install Aboveground Station Piping		100%		
Install Belowground Station Piping		100%		
Cleanup / Restoration		100%		
<b>Work Planned for next Reporting Period and Schedule Changes:</b> <ul style="list-style-type: none"> <li>No work is planned for the next reporting period.</li> </ul>				
<b>Problem Areas, Corrective Actions and Effectiveness:</b> <ul style="list-style-type: none"> <li>No problem areas were identified during reporting period.</li> </ul>				
<b>Non-Compliance Issues, Corrective Actions and Effectiveness:</b> <ul style="list-style-type: none"> <li>No non-compliance issues were identified during reporting period.</li> </ul>				
<b>Non-Compliance Issues from Federal, State or Local Permitting Agencies and Responses:</b> <ul style="list-style-type: none"> <li>No non-compliance issues were identified during reporting period.</li> </ul> Copies included: Not applicable				
<b>Landowner Issues: None</b>				
<b>Date</b>	<b>Name</b>	<b>Milepost / Alignment Sheet #</b>	<b>Problem/Concern</b>	<b>Corrective Action</b>



**WBI Energy Transmission, Inc.**  
**Wahpeton Expansion Project**  
**FERC Docket No. CP22-466-000**  
 Project Status Report No. 82  
 Reporting Period: 09-08-2025 – 09-14-2025

**TABLE 2-2**  
**MDU- Kindred Border Station**

**Work Completed during Reporting Period:**

- No work was completed during this reporting period.

Activity	Total % Completed This Period	% of Total Job Completed	Comments
Initial Site Work		100%	
Concrete Work		100%	
Install Aboveground Piping		100%	
Install Belowground Piping		100%	
Install Buildings		100%	
Cleanup / Restoration		100%	
Install Security Fence		100%	

**Work Planned for next Reporting Period and Schedule Changes:**

- No work is planned for the next reporting period.

**Problem Areas, Corrective Actions and Effectiveness:**

- No problem areas were identified during reporting period.

**Non-Compliance Issues, Corrective Actions and Effectiveness:**

- No non-compliance issues were identified during reporting period.

**Non-Compliance Issues from Federal, State or Local Permitting Agencies and Responses:**

- No non-compliance issues were identified during reporting period.

Copies included: Not applicable

**Landowner Issues: None**

Date	Name	Milepost / Alignment Sheet #	Problem/Concern	Corrective Action



**WBI Energy Transmission, Inc.**  
**Wahpeton Expansion Project**  
**FERC Docket No. CP22-466-000**  
 Project Status Report No. 82  
 Reporting Period: 09-08-2025 – 09-14-2025

**TABLE 2-3**  
**MDU- Wahpeton Border Station**

<b>Work Completed during Reporting Period:</b>				
<ul style="list-style-type: none"> <li>• No work was completed during this reporting period.</li> </ul>				
Activity	Total % Completed This Period	% of Total Job Completed	Comments	
Initial Site Work		100%		
Concrete Work		100%		
Install Aboveground Piping		100%		
Install Belowground Piping		100%		
Install Buildings		100%		
Cleanup / Restoration		100%		
Install Security Fence		100%		
<b>Work Planned for next Reporting Period and Schedule Changes:</b>				
<ul style="list-style-type: none"> <li>• No work is planned for the next reporting period.</li> </ul>				
<b>Problem Areas, Corrective Actions and Effectiveness:</b>				
<ul style="list-style-type: none"> <li>• No problem areas were identified during reporting period.</li> </ul>				
<b>Non-Compliance Issues, Corrective Actions and Effectiveness:</b>				
<ul style="list-style-type: none"> <li>• No non-compliance issues were identified during reporting period.</li> </ul>				
<b>Non-Compliance Issues from Federal, State or Local Permitting Agencies and Responses:</b>				
<ul style="list-style-type: none"> <li>• No non-compliance issues were identified during reporting period.</li> </ul> Copies included: Not applicable				
<b>Landowner Issues: None</b>				
Date	Name	Milepost / Alignment Sheet #	Problem/Concern	Corrective Action



**WBI Energy Transmission, Inc.**  
**Wahpeton Expansion Project**  
**FERC Docket No. CP22-466-000**  
Project Status Report No. 82  
Reporting Period: 09-08-2025 – 09-14-2025

**D. Changes to Stream Crossings or Work in Environmental Sensitive Areas**

**TABLE 3**  
**Changes to Stream Crossings or**  
**Work in Environmental Sensitive Areas**

**Schedule changes to stream crossings.**

- None during reporting period.

**Schedule changes for work in other environmentally sensitive areas.**

- None during reporting period.