



1250 West Century Avenue
Mailing Address:
P.O. Box 5601
Bismarck, ND 58506-5601
(701) 530-1600

September 9, 2021

Kimberly D. Bose, Secretary
Federal Energy Regulatory Commission
888 First Street NE, Room 1A
Washington, D.C. 20426

Re: WBI Energy Transmission, Inc.
North Bakken Expansion Project
Docket Nos. CP20-52-000 and CP20-52-001
Request for Authorization to Place Facilities into Service at Currently Certificated
Volume Level

Dear Ms. Bose:

On June 1, 2021, the Federal Energy Regulatory Commission (FERC or Commission) issued an Order Issuing Certificate (Order) in the above referenced dockets authorizing WBI Energy Transmission, Inc. (WBI Energy) to construct and operate its North Bakken Expansion Project (Project) in Burke, McKenzie, Mountrail and Williams Counties, North Dakota. On July 8, 2021, the Commission authorized WBI Energy to proceed with construction of all Project facilities. As reported in the weekly status reports to the Commission, construction of the Project is underway.

Pursuant to Environmental Condition No. 11 of the Appendix to the Order, WBI Energy respectfully requests the Director of the Office of Energy Projects, or the Director's designee, grant WBI Energy authorization to place an upgraded meter and associated station piping at the Robinson Lake Plant Receipt Station into service at its currently certificated volume level by **Tuesday, September 14, 2021**.

Upon receiving approval from the Commission, WBI Energy intends to place the Robinson Lake Plant Receipt Station back into service on Wednesday, September 15, 2021, to continue to provide natural gas service through the facilities at currently certificated volume levels. WBI Energy will submit a separate request for authorization to flow incremental volumes associated with the Project.

As reflected in the Weekly Project Status Report (Table 3-5 included below), rough cleanup has begun and will conclude upon the completion of facility installations. Final restoration is planned for late September or early October and includes spreading of gravel and the installation of a fence around the extended station.

TABLE 3-5 Robinson Lake Plant Receipt Station				
Work Completed during Reporting Period: 1/				
<ul style="list-style-type: none"> Continued facility installation activities. 				
Activity	Total % Completed This Period	% of Total Job Completed	Comments	
Site Preparation	0%	100%		
Facility Installation	28%	68%	Included the installation of above and below ground piping and odorization equipment, the completion of concrete work and the excavation of the tie-in location.	
Cleanup	0%	0%	2/	
Work Planned for next Reporting Period and Schedule Changes:				
<ul style="list-style-type: none"> Complete facility installation activities. Begin rough cleanup of station facilities. Pending FERC approval, place new facilities into service at current certificated volume levels on September 15, 2021. 				
<p>1/ Work completed from August 30, 2021 to September 5, 2021. 2/ Final restoration is planned for late September or early October 2021 and includes the spreading of gravel and the installation of a fence around the extended station.</p>				
Problem Areas, Corrective Actions and Effectiveness:				
<ul style="list-style-type: none"> No problem areas were identified during reporting period. 				
Non-Compliance Issues, Corrective Actions and Effectiveness:				
<ul style="list-style-type: none"> No non-compliance issues were identified during reporting period. 				
Non-Compliance Issues from Federal, State or Local Permitting Agencies and Response:				
<ul style="list-style-type: none"> No non-compliance issues were identified during reporting period. Copies included: Not applicable				
Landowner Issues: None				
Date	Name	Milepost / Alignment Sheet #	Problem/Concern	Corrective Action



Date: 9/08/2021

Location:
Robinson Lake
Plant Receipt
Station.

Notes: New
meter building
(far right) and
associated station
piping.

Pursuant to 18 CFR § 385.2010 of the Commission's regulations, copies of this filing are being served to each person whose name appears on the official service list for this proceeding.

Should you have any questions or comments regarding this filing, please call the undersigned at (701) 530-1563.

Sincerely,

/s/ Lori Myerchin

Lori Myerchin
Director, Regulatory Affairs and
Transportation Services

Attachment

Courtesy Copies:

Dawn Ramsey, FERC Environmental Project Manager (via email)
Shannon Crosley, FERC Environmental Deputy Project Manager (via email)
Official Service List


STATE OF NORTH DAKOTA)
COUNTY OF BURLEIGH)


I, Lori Myerchin, being first duly sworn, do hereby depose and say that I am the Director, Regulatory Affairs and Transportation Service for WBI Energy Transmission, Inc.; that I have read the foregoing document; that I know the contents thereof; that I am authorized to execute such document; and that all such statements and matters set forth therein are true and correct to the best of my knowledge, information and belief.

Dated this 9th day of September 2021

By 
Lori Myerchin
Director, Regulatory Affairs and
Transportation Services

Subscribed and sworn to before me this 9th day of September 2021


Carmen Fish, Notary Public
Burleigh County, North Dakota
My Commission Expires: 01/03/2024



CERTIFICATE OF SERVICE

I hereby certify that I have this day served the foregoing document upon each person designated on the official service list compiled by the Secretary in this proceeding.

Dated this 9th day of September 2021.

By /s/ Lori Myerchin
Lori Myerchin
Director, Regulatory Affairs and
Transportation Services
WBI Energy Transmission, Inc.
1250 West Century Avenue
Bismarck, ND 58503
Telephone: (701) 530-1563